DEPARTMENT OF PUBLIC WORKS



COUNTY OF SANTA CRUZ

701 OCEAN STREET, SANTA CRUZ, CALIFORNIA 950604070

FAX (831) 454-2385

GOVERNMENTAL CENTER

JOHN A. FANTHAM
DIRECTOR OF PUBLIC WORKS

(831) 454-2160

AGENDA: June 15, 1999

June 3, 1999

SANTA CRUZ COUNTY BOARD OF SUPERVISORS 701 Ocean Street Santa Cruz, California 95060

SUBJECT: KINGS CREEK ROAD P.M. 2.3 STORM DAMAGE REPAIR

FEMA DSR NO. 99067

CONTRACT NUMBER 71521, PUBLIC WORKS JOB NUMBER 933075

NOTICE OF COMPLETION

Members of the Board:

The subject project was completed on March 10, 1999. The contractor was James A. Savattone Construction of Soquel, California.

The original bid price was \$68,455.00. As work progressed on the subject project, it was determined that it would not be possible to drill three of the seven holes to the design depths required for the retaining wall. The contractor made several unsuccessful attempts to drill the holes using other types of equipment. As a result, a new design had been worked out using a tie back and grade beam type of construction to support this one section of the wall. This change was reflected in Contract Change Order No. 1, approved by your Board. Total construction cost is \$82,088.69. A summary of final costs is attached for your information.

It is therefore recommended that the Board of Supervisors take the following action:

- 1. Accept the improvement and approve the final cost.
- 2. Authorize the Clerk of the Board to file the Notice of Completion, a copy of which is attached.

3. Direct the County Recorder to return 'the original Notice of Completion to the Clerk of the Board.

Yours truly,

JOHN A. FANTHAM
Director of Public Works

LG:rw

Attachments

RECOMMENDED FOR APPROVAL:

County Administrative Officer

copy to: Recorder's Office

Public Works

RECORDED AT THE REQUEST OF:
DEPARTMENT OF PUBLIC WORKS
WHEN RECORDED MAIL TO:
COUNTY OF SANTA CRUZ
CLERK OF THE BOARD

NOTICE OF COMPLETION

NOTICE IS HEREBY GIVEN that the County of Santa Cruz, owner of the property hereinafter described, whose address is 701 Ocean Street, Santa Cruz, California, has caused a work of improvement more particularly described as follows:

KINGS CREEK ROAD P.M. 2.3 STORM DAMAGE REPAIR

to be constructed on property more particularly described as follows:

KINGS CREEK ROAD P.M. 2.3

The work of improvement was completed by James A. Savattone Construction whose address is 2827 S. Rodeo Gulch Road, No. 4, Soquel, CA 95073.

The work of improvement was actually completed on the 10th day of March 1999, and accepted by the Board of Supervisors of said County on the 15th day of June, 1999.

DATED: June 15, 1999

JOHN A. FANTHAM Director of Public Works County of Santa Cruz

The undersigned states: That he is the Director of Public Works of the County of Santa Cruz, Owner of the property referred to in this Notice Of Completion; that the Board of Supervisors of said County on the 15th day of June, 1999 accepted said work of improvement and directed the filing of the Notice of Completion; that he has read the Notice of Completion and knows the contents thereof; and that the facts stated therein are true.

I declare under penalty of perjury that the foregoing is true and correct.

Executed by me this 15th day of June, 1999, at Santa Cruz, California.

JOHN A. FANTHAM Director of Public Works County of Santa Cruz

COUNTY OF SANTA CRUZ

STATE OF CALIFORNIA DEPARTMENT OF PUBLIC WORKS

SUMMARY OF FINAL COSTS FOR

KINGS CR. RD. PM 2.3. STORM DAMAGE REPAIR

11221 CONTRACT NO,

4

J C

DIEFERENCE	EINAL COST	UNITCOST	DIEFERENCE	TINU	MEASURED	PROPOSED	Mati	METI
					YTITNAUD	YTITNAUQ		'ON
	\$225.00	\$225.00		S7	S7	l l	TRAFFIC CONTROL SYSTEM	l l
	00.038,11\$	00.038,11\$		S7	SI	ļ	CLEARING AND GRUBBING	7
\$597.00	00.278,1\$	00.98\$	7	λO	79	97	МРОКТЕВ ВОККОМ	3
	00.390,1\$	00.890,1\$		SI	L	l.	EROSION CONTROL	Þ
(\$5.13\$)	77.890,2\$	00.74\$	60 [.] l-	NOT	16.54	97	AGGREGATE BASE CLASS 2	
(86.325,1\$)	20.478,8\$	00.86\$	12.51-	NOT	6 ⊅ .7ε	09	ASPHALT-CONCRETE TYPE B	
(\$135.00)	\$1,530.00	00.6\$	91-	37	021	981	ASPHALT CONCRETE 81KE	
(00.09\$)	00 [.] 08 ⁷ ,6\$	\$120.00	09.0-	37	03.18	Z8	STEEL SOLDIER 68AM (W10X22)	
	00.865,4\$	\$121.00		<u> </u>	38	38	STEEL SOLDIER 68AM (W12X26)	1
00 [.] 777\$	\$14,835.00	\$129.00	9	- <u></u>	SIL	601	STEEL SOLDIER BEAM (W12X40)	
\$1,110.20	\$6,102.20	00'EL\$	04.28	SF	04.694	384	IMBER LAGGING	-
09'97\$	03.916.	00.6\$	OS'S 1	AS	09'901	(06	:ILTER FABRIC	
(00.31\$)	00.285\$	00.8\$	g-	ΙLΕ	961	200	UNDERDRAIN	13
(\$515.00)	00.163,1\$	00.54\$	g-	ΙT	۷ ٤.	45	18" HDPE PIPE	カレ
(08.94\$)	02.187\$	00.9£\$	06.1-	NOT	21.70	53	PERMEABLE MATERIAL	
(\$120.00)	00.040,4\$	00.04\$	£-	٦٦	101	101	METAL BEAM GUARD RAIL	
	1,200.00	00'009\$		Α∃	2	Z	CABLE ANCHOR ASSEMBLY	
	00.031\$	00.87\$		Α∃	7	7	TERMINAL END SECTION	18
	\$5,500.00	\$2,500.00		S٦	S7	1	EXTRA WORK	61
00.026,81\$	\$13,320.00	\$13,320.00		s-l	S7	1	CC#1 (Tie-Back Rods)	0 Z
							-	12
								22
								23
								24
								52
69.669,61\$	69.880,28\$	1						

00.334,83\$ ORIGINAL BID: **YAAMMUS**

69.880,28\$ FINAL COST: 69.889,818 CHANGES:

