



County of Santa Cruz

DEPARTMENT OF PUBLIC WORKS

701 OCEAN STREET, ROOM 410, SANTA CRUZ, CA 950604070
(831) 454-2160 FAX (831) 454-2385 TDD (831) 454-2123

JOHN A. FANTHAM
DIRECTOR OF PUBLIC WORKS

AGENDA: JUNE 15, 1999

June 3, 1999

SANTA CRUZ COUNTY BOARD OF SUPERVISORS

701 Ocean Street
Santa Cruz, California 95060

SUBJECT: SOQUEL/SAN JOSE ROAD STORM DAMAGE REPAIR, P. M. 8.95
DAF NO. CSC-SCr-006-O
CONTRACT NUMBER 8 169 1, PUBLIC WORKS JOB NUMBER 933742
NOTICE OF COMPLETION

Members of the Board:

The subject project was completed on May 14, 1999. The contractor was Reber Construction Company, Inc., of Santa Cruz, CA.

The original bid price was \$82,450.00, while the total construction cost is \$85,684.36. The additional contract costs were due to minor quantity overruns in certain line items. A summary of final costs is attached for your information.

It is therefore recommended that the Board of Supervisors take the following action:


1. Accept the improvement and approve the final cost.
2. Authorize the Clerk of the Board to file the Notice of Completion, a copy of which is attached.

SANTA CRUZ COUNTY BOARD OF SUPERVISORS

Page - 2-

3. Direct the County Recorder to return the original Notice of Completion to the Clerk of the Board.

Yours truly,




JOHN A. FANTHAM
Director of Public Works

LG: bbs

Attachments

RECOMMENDED FOR APPROVAL:



County Administrative Officer

copy to: Recorder's Office
Public Works

COUNTY OF SANTA CRUZ
 DEPARTMENT OF PUBLIC WORKS
 STATE OF CALIFORNIA
SUMMARY OF FINAL COSTS FOR
 SOQUEL/SAN JOSE ROAD, P.M. 8.95

CONTRACT NO. 81691

| ITEM NO | ITEM | PROPOSED QUANTITY | MEASURED QUANTITY | UNIT | DIFFERENCE | UNIT COST | FINAL COST | DIFFERENCE |
|---------|------------------------------|-------------------|-------------------|------|------------|-------------|-------------|------------|
| 1 | TRAFFIC CONTROL SYSTEM | 1 | 1 | LS | | \$8,000.00 | \$8,000.00 | |
| 2 | CLEARING & GRUBBING | 1 | 1 | LS | | \$7,200.00 | \$7,200.00 | |
| 3 | UNDERDRAIN SYSTEM (COMPLETE) | 1 | 1 | LS | | \$14,450.00 | \$14,450.00 | |
| 4 | ROCK ENERGY DISSIPATOR | 2 | 2 | EA | | \$1,200.00 | \$2,400.00 | |
| 5 | (F) IMPORT BORROW | 765 | 765 | TON | | \$24.00 | \$18,360.00 | |
| 6 | ROADSIDE DITCH ROCK DRAIN | 1 | 1 | LS | | \$12,000.00 | \$12,000.00 | |
| 7 | AGGREGATE BASE CLASS 2 | 50 | 69.17 | TON | 19.17 | \$28.00 | \$1,936.76 | \$536.76 |
| 8 | ASPHALT CONCRETE (TYPE B) | 20 | 25.42 | TON | 5.42 | \$180.00 | \$4,575.60 | \$975.60 |
| 9 | 24" CORRUGATED HDPE PIPE | 40 | 53 | LF | 13 | \$106.00 | \$5,618.00 | \$1,378.00 |
| 10 | DRAINAGE INLET (TYPE GMP) | 1 | 1 | EA | | \$3,800.00 | \$3,800.00 | |
| 11 | EROSION CONTROL & VEGETATION | 1 | 1 | LS | | \$4,500.00 | \$4,500.00 | |
| 12 | SUPPLEMENTAL WORK | 1 | 1 | LS | | \$2,500.00 | \$2,844.00 | \$344.00 |
| 13 | | | | | | | | |
| 14 | | | | | | | | |
| 15 | | | | | | | | |
| 16 | | | | | | | | |
| 17 | | | | | | | | |
| 18 | | | | | | | | |
| 19 | | | | | | | | |
| 20 | | | | | | | | |
| 21 | | | | | | | | |
| 22 | | | | | | | | |
| 23 | | | | | | | | |
| 24 | | | | | | | | |
| 25 | | | | | | | | |
| | TOTAL | | | | | | \$85,684.36 | \$3,234.36 |

SUMMARY
 ORIGINAL BID: \$82,450.00
 CHANGES: \$3,234.36
 FINAL COST: \$85,684.36

WHEN RECORDED MAIL TO:
COUNTY OF SANTA CRUZ
CLERK OF THE BOARD

NOTICE OF COMPLETION

NOTICE IS HEREBY GIVEN that the County of Santa Cruz, owner of the property hereinafter described, whose address is 701 Ocean Street, Santa Cruz, California, has caused a work of improvement more particularly described as follows:

SOQUEL/SAN JOSE ROAD STORM DAMAGE REPAIR, P.M. 8.95

to be constructed on property more particularly described as follows:

SOQUEL/SAN JOSE ROAD, P.M. 8.95

The work of improvement was completed by Reber Construction Co., Inc., whose address is P. O. Box 273, Santa Cruz, CA 95061-0273.

The work of improvement was actually completed on the 14th day of May 1999, and accepted by the Board of Supervisors of said County on the 15th day of June 1999.

DATED: June 15, 1999

JOHN A. FANTHAM
Director of Public Works
County of Santa Cruz

The undersigned states: That he is the Director of Public Works of the County of Santa Cruz, Owner of the property referred to in this Notice of Completion; that the Board of Supervisors of said County on the 15th day of June 1999 accepted said work of improvement and directed the filing of the Notice of Completion; that he has read the Notice of Completion and knows the contents thereof and that the facts stated therein are true.

I declare under penalty of perjury that the foregoing is true and correct.

Executed by me this 15th day of June 1999, at Santa Cruz, California.

JOHN A. FANTHAM
Director of Public Works
County of Santa Cruz

SOQB