

County of Santa Cruz

DEPARTMENT OF PUBLIC WORKS

701 OCEAN STREET, ROOM 410, SANTA **CRUZ**, CA 950604070 (831) 464-2160 FAX (831) 454-2385 TDD (831) **454-2123**

JOHN A. FANTHAM DIRECTOR OF PUBLIC WORKS

AGENDA: OCTOBER 26, 1999

October 14, 1999

SANTA CRUZ COUNTY BOARD OF SUPERVISORS 701 Ocean Street Santa Cruz, California 95060

SUBJECT: NORTHRIDGE DRIVE, **GLENWOOD** ACRES, COUNTY SERVICE AREA NO. 30 STORM DAMAGE REPAIR CONTRACT NUMBER 91899, PUBLIC WORKS JOB **NUMBER** 70358 NOTICE OF COMPLETION

Members of the Board:

The subject project was completed on September 24, 1999. The contractor was Durden Randolph, Inc. of Aptos.

The original bid price was \$59,977.66, and total construction cost is \$59,467.86. A summary of final costs is attached for your information.

It is therefore recommended that the Board of Supervisors take the following action:

- 1. Accept the improvements and approve the final cost.
- 2. Authorize the Clerk of the Board to file the Notice of Completion, a copy of which is attached.

0₁₁₉

SANTA CRUZ COUNTY BOARD OF SUPERVISORS Page - 2-

3. Direct the County Recorder to return the original Notice of Completion to the Clerk of the Board.

Yours truly,

Charlie A James J

For JOHN A. FANTHAM Director of Public Works

SLH:bbs

.

Attachments

FOR APPROVAL

County Administrative Officer

copy to: Recorder's Office Public Works Department

WHEN RECORDED MAIL TO: COUNTY OF SANTA CRUZ CLERK OF THE BOARD

NOTICE OF COMPLETION

NOTICE IS HEREBY GIVEN that the County of Santa **Cruz**, whose address is 701 Ocean Street, Santa **Cruz**, California, has caused a work of improvement more particularly described as follows:

for the construction of a $420 \pm$ square foot retaining wall on Northridge Drive within County Service Area No. 30, **Glenwood** Acres.

to be constructed on property more particularly described as follows:

NORTHRIDGE DRIVE, **GLENWOOD** ACRES, COUNTY SERVICE AREA NO. 30 STORM DAMAGE REPAIR

The work of improvement was completed by Durden Randolph, Inc., whose address is 1097 Pleasant Valley Road, Aptos, CA 95003.

The work of improvement was actually completed on the 24th day of September, 1999, and accepted by the Board of Supervisors of said County on the 26th day of October, 1999.

DATED:

JOHN A. FANTHAM Director of Public Works County of Santa Cruz

The undersigned states: That he is the Director of Public Works of the County of Santa **Cruz**, and representative of the County Service Area No. 30 referred to in this Notice Of Completion; that the Board of Supervisors of said County on the 26th day of October, 1999, accepted said work of improvement and directed the filing of the Notice of Completion; that he has read the Notice of Completion and knows the contents **thereof**; and that the facts stated therein are true.

I declare under penalty of perjury that the foregoing is true and correct.

Executed by me this 26th day of October, 1999, at Santa Cruz, California.

COUNTY OF SANTA CRUZ DEPARTMENT OF PUBLIC WORKS STATE OF CALIFORNIA

3

SUMMARY OF FINAL COSTS FOR

NORTHRIDGE DR.-GLENWOOD ACRES CSA #30

CONTRACT NO. 91899

| ITEM NO. | ITEM | PROPOSED | MEASURED QUANTITY | UNIT | DIFFERENCE | UNIT COST | FINAL COST | DIFFERENCE |
|-------------|------------------------------|----------|----------------------|--------|------------|------------|-------------------|------------|
| 1 | TRAFFIC CONTROL SYSTEM | ſ | 1.00 | L.S. | | \$500.00 | \$500.00 | |
| 2 | CLEARING & GRUBBING | 1 | 1.00 | L.S. | | \$1,500.00 | \$1,500.00 | |
| 3 | (F) EARTHWORK | 70 | 70 | C.Y. | | \$64.29 | \$4,500.30 | |
| 4 | COMPACTED BACKFILL | 35. | 35.00, | C.Y. | | \$267.86 | \$9,375.10 | [|
| 5 | EROSION CONTROL | | / | | | \$1,500.00 | \$1,500.00 l | |
| 6 | AGGREGATE BASE CLASS 2 | 10 | 11.001 | TON | 1.00 | \$160.00 | \$1,760.00 | \$160.00 |
| 7 | ASPHALT CONCRETE TYPE B | 4 | 4.10 | TON | 0.10 | \$1,250.00 | \$5,125.00 | \$125.00 |
| - 8 | A.C. DIKE TYPE A | 40 | 46.00 | L.F. | 6.00 | \$45.00 | \$2,070.00 | \$270.00 |
| | CIDH (24" DIA.) CONC. PILING | 81 | 81.00 | L.F. | | \$85.19 | \$6,900.39 | |
| 10 | STR. STEEL SOLDIER BEAM | 127 | 124.00 |) L.F. | -3.00 | \$96.85 | \$12,009.40 | (\$290.55) |
| 11 | TIEBACK ANCHORS | 6 | 6.00 | EA. | | \$600.00 | \$3,600.00 | |
| 12 | TIMBER LAGGING | 416 | 416.00 | S.F. | | \$9.62 | \$4,001.92 | |
| 13 | FILTER FABRIC | 70 | 70.00 | S.Y. | | \$11.43 | \$800.10 | |
| 14 | UNDERDRAIN SYSTEM (4"DIA.) | 66 | 70.00 | L.F. | 4.00 | \$30.30 | <u>\$2,121.00</u> | \$121.20 |
| 15 | PERMEABLE MATERIAL | 30 | 30.001 | TON | | \$66.67 | \$2,000.10 | |
| 16 | GABION ENERGY DISSIPATOR | 1 | 1.00 | L.S. | | \$1,600.00 | \$1,600.00 | |
| 17 | EXTRA WORK | 1 | L.S. | L.S. | | \$1,000.00 | \$104.55 | (\$895.45) |
| 18 | | | | | | | | |
| 19 | | | | | | | | |
| 20 | | | | | | | | |
| 21 | | | | | | | | |
| 22 | | | | | | | | |
| 23 | | | | | | | | |
| 24 | | | | | | | | |
| 25 | | | | | | | | |
| | TOTAL | | | | | | \$59,467.86 | (\$509.80) |

SUMMARY

| ORIGINAL BID: | \$59,977.66 | | | |
|---------------|-------------|--|--|--|
| CHANGES: | (\$509.80) | | | |
| FINAL COST: | \$59,467.86 | | | |