



County of Santa Cruz

DEPARTMENT OF PUBLIC WORKS

701 OCEAN STREET, ROOM 410, SANTA CRUZ, CA 950604070
(931) 454-2160 FAX (931) 454-2385 TDD (931) 464-2123

JOHN A. FANTHAM
DIRECTOR OF PUBLIC WORKS

AGENDA: NOVEMBER 16, 1999

November 4, 1999

SANTA CRUZ COUNTY BOARD OF SUPERVISORS
701 Ocean Street
Santa Cruz, California 95060

SUBJECT: BARER ROAD P.M. 0.05/HAYWARD DRIVE P.M. 0.05
COUNTY SERVICE AREA NO. 36, DISTRICT 2
CONTRACT NUMBER 91894, PUBLIC WORKS JOB NUMBER 703 56 & 70357
NOTICE. OF COMPLETION

Members of the Board:

The subject project was completed on October 20, 1999. The contractor was Anderson Pacific Engineering, Inc., of Santa Clara.

The original bid price was \$123,675.00, and total construction cost is \$127,706.63.


A summary of final costs is attached for your information. The difference in cost is accounted for in the 4 change orders for this project.

It is therefore recommended that the Board of Supervisors take the following action:

1. Accept the improvements and approve the final cost,
2. Authorize the Clerk of the Board to file the Notice of Completion, a copy of which is attached.

3. Direct the County Recorder to return the original Notice of Completion to the Clerk of the Board.

Yours truly,




JOHN A. FANTHAM
Director of Public Works

LG: bbs

Attachments

RECOMMENDED FOR APPROVAL:



County Administrative Officer

copy to: Recorder's Office
Public Works (CSA Administration)

RECORDED AT THE REQUEST OF:
DEPARTMENT OF PUBLIC WORKS

0295

WHEN RECORDED MAIL TO:
COUNTY OF SANTA CRUZ
CLERK OF THE BOARD

NOTICE OF COMPLETION

NOTICE IS HEREBY GIVEN that the County of Santa Cruz, whose address is 701 Ocean Street, Santa Cruz, California, has caused a work of improvement more particularly described as follows:

Construction of a soldier pile retaining wall with timber lagging, underdrain system, gabion end-closure structures, surface drainage facilities, roadway repair, and erosion control measures to repair a storm damage site on Baker Road and construction of an underdrain system at Hayward Drive, County Service Area No. 36, District 2.

to be constructed on property more particularly described as follows:

BARER ROAD P.M. 0.05, HAYWARD DRIVE P.M. 0.05, COUNTY SERVICE AREA NO. 36

The work of improvement was completed by Anderson Pacific Engineering, Inc., whose address is 1390 Norman Avenue, Santa Clara, CA 95054.

The work of improvement was actually completed on the 20th day of October, 1999, and accepted by the Board of Supervisors of said County on the 16th day of November, 1999.

DATED: November 16, 1999

JOHN A. FANTHAM
Director of Public Works
County of Santa Cruz

The undersigned states: That he is the Director of Public Works of the County of Santa Cruz and representative of the County Service Area No. 36 referred to in this Notice of Completion; that the Board of Supervisors of said County on the 16th day of November, 1999, accepted said work of improvement and directed the filing of the Notice of Completion; that he has read the Notice of Completion and knows the contents thereof; and that the facts stated therein are true.

I declare under penalty of perjury that the foregoing is true and correct,

Executed by me this 16th day of November, 1999, at Santa Cruz, California.

JOHN A. FANTHAM
Director of Public Works
County of Santa Cruz

48

COUNTY OF SANTA CRUZ
DEPARTMENT OF PUBLIC WORKS
STATE OF CALIFORNIA

PAGE 1 OF 2

SUMMARY OF FINAL COSTS FOR

BAKER RD. P.M.0.05/HAYWARD DR. P.M. 0.05 STORM DAMAGE REPAIR

CONTRACT NO. 91894

ITEM NO.	ITEM	PROPOSED QUANTITY	MEASURED QUANTITY	UNIT	DIFFERENCE	UNIT COST	FINAL COST	DIFFERENCE
	BAKER RD. P.M. 0.05							
1	TRAFFIC CNTRL(RD. CLOSURE)	1	1	LS		\$2,000.00	\$2,000.00	
2	CLEARING & GRUBBING	1	1	LS		\$4,000.00	\$4,000.00	
3	(F) STRUCTURE EXCAVATION	250	250	CY		\$25.00	\$6,250.00	
4	(F) STRUCTURE BACKFILL	350	350	TN		\$20.00	\$7,000.00	
5	12 WF 120 SOLDIER PILE	216	216	LF		\$150.00	\$32,400.00	
6	6" X 12" TIMBER LAGGING	480	480	SF		\$20.00	\$9,600.00	
7	UNDERDRAIN SYSTEM (COMP.)	1	1	LS		\$6,000.00	\$6,000.00	
8	GABIONS	24	12	CY	-12	\$200.00	\$2,400.00	(\$2,400.00)
9	AGGREGATE BASE (CLASS 2)	60	74.97	TN	14.97	\$60.00	\$4,498.20	\$898.20
10	ASPHALT CONC. (TYPE B)	25	31.25	TN	6.25	\$160.00	\$5,000.00	\$1,000.00
11	TYPE GO DRAINAGE INLET	1	1	EA		\$1,500.00	\$1,500.00	
12	18" CORREGATED POLY PIPE	80		LF	-80	\$150.00		(\$12,000.00)
13	ROCK ENERGY DISSAPATOR	1		LS	-1	\$1,500.00		(\$1,500.00)
14	METAL BEAM GUARDRAIL	73	73	LF		\$75.00	\$5,475.00	
15	CABLE&TERM.END SECS.	2	2	EA		\$1,500.00	\$3,000.00	
16	EROSION CONTROL & REVEG.	1	1	LS		\$4,200.00	\$4,200.00	
17	EXTRA WORK	1	1	LS		\$2,500.00	\$2,500.00	
18	CCO#1(CULVERT ALT.)	1	1	LS		\$11,700.00	\$11,700.00	\$11,700.00
19	CCO#3 (INC. EXTRA WORK)	1		LS		\$2,500.00	\$2,500.00	\$2,500.00
20	CCO#4 (DEC.#8, INC.#17)	1	1	LS		\$2,400.00	\$1,546.73	\$1,546.73
	HAYWARD DRIVE P.M. 0.05							
1	TRAFFIC CONTROL SYSTEM	1	1	LS		\$500.00	\$500.00	
2	UNDERDRAIN SYSTEM(COMP.)	1	1	LS		\$7,500.00	\$7,500.00	
3	AGGREGATE BASE (CLASS 2)	10	12.28	TN	2.28	\$230.00	\$2,824.40	\$524.40
4	ASPHALT CONC. (TYPE B)	5	6.25	TN	1.25	\$210.00	\$1,312.50	\$262.50
5	EROSION CONTROL & REVEG.	1	1	LS		\$2,000.00	\$2,000.00	
6	EXTRA WORK	1	1	LS		\$500.00	\$500.00	
7	CCO#2 (INCREASE EXTRA WORK)	1	1	LS		\$1,500.00	\$1,499.80	\$1,499.80
	TOTAL:						\$127,706.63	\$4,031.63

SUM MARY

ORIGINAL BID: \$123,675.00
 CHANGES: \$4,031.63
 FINAL COST: **\$127,706.63**

0296