



# County of Santa Cruz

0201

## DEPARTMENT OF PUBLIC WORKS

701 OCEAN STREET, ROOM 410, SANTA CRUZ, CA 950604070  
(831) 454-2160 FAX (831) 454-2385 TDD (831) 454-2123

JOHN A. FANTHAM  
DIRECTOR OF PUBLIC WORKS

### AGENDA: FEBRUARY 1, 2000

January 20, 2000

#### SANTA CRUZ COUNTY BOARD OF SUPERVISORS

701 Ocean Street  
Santa Cruz, California 95060

SUBJECT: LAUREL ROAD STORM DAMAGE REPAIR, P.M. 0.35, DSRNO. 263 AND  
P.M. 2.0, DSR NO. 99140, CONTRACT NUMBER 81864  
PUBLIC WORKS JOB NUMBER 70105, NOTICE OF COMPLETION

#### Members of the Board:

The subject project was completed on January 6, 2000. The contractor was Reber Construction Company of Santa Cruz, CA.


The original bid price was \$171,802.26, and total construction cost is \$171,541.45.  
A summary of final costs is attached for your information.

It is therefore recommended that the Board of Supervisors take the following action:

1. Accept the improvements and approve the final cost.
2. Authorize the Clerk of the Board to file the Notice of Completion, a copy of which is attached.

3. Direct the County Recorder to return the **original** Notice of Completion to the Clerk of the Board.


Yours truly,

  
JOHN A. FANTHAM  
Director of Public Works

LG:mg

Attachments

RECOMMENDED FOR APPROVAL:

  
\_\_\_\_\_  
County Administrative Officer

copy to: Reber Construction Company  
Recorder's Office  
Public Works

COUNTY OF SANTA CRUZ  
DEPARTMENT OF PUBLIC WORKS  
STATE OF CALIFORNIA

**SUMMARY OF FINAL COSTS FOR**

LAUREL RD. STORM DAMAGE REPAIR P.M. 0.35, 2.0

CONTRACT NO. 81864

ITEM NO.	ITEM	PROPOSED QUANTITY	MEASURED QUANTITY	UNIT	DIFFERENCE	UNIT COST	FINAL COST	DIFFERENCE
	<b>LAUREL ROAD P.M. 0.35</b>							
1	TRAFFIC CONTROL SYSTEM	1	1	LS		\$8,000.00	\$8,000.00	
2	CLEARING & GRUBBING	1	1	LS		\$5,000.00	\$5,000.00	
3	ASPHALT CONC. DIKE (TYPE A)	15	18	M	3	\$49.20	\$885.60	\$147.60
4	TYPE OCP INLET	1	1	EA		\$4,800.00	\$4,800.00	
5	STORM DRAIN PIPE(460mmHDPE)	13	13	M		\$446.08	\$5,799.04	
6	ROCK SLOPE PROTECTION	80	93.62	TNN	13.62	\$100.00	\$9,362.00	\$1,362.00
7	EXTRA WORK	1		LS	LS	\$500.00		(\$500.00)
	<b>LAUREL RD. P.M. 2.0</b>							
1	TRAFFIC CONTROL SYSTEM	1	1	LS		\$8,000.00	\$8,000.00	
2	CLEARING & GRUBBING	1	1	LS		\$5,800.00	\$5,800.00	
3	(F) STRUCTURAL EXCAVATION	200	200	M3		\$60.00	\$12,000.00	
4	STRUCTURAL FILL	500	332.13	TNN	-167.87	\$27.00	\$8,967.51	(\$4,532.49)
5	STEEL SOLDIER PILE(14WF211)	76	76.2	M	0.2	\$273.47	\$20,838.41	\$54.69
6	TIMBER LAGGING(150mmx300mm)	70	71.53	M2	1.53	\$228.57	\$16,349.61	\$349.71
7	TIEBACK ANCHOR INSTALLED	5	5	EA		\$3,692.00	\$18,460.00	
8	UNDERDRAIN SYS. IN PLACE	1	1	LS		\$6,080.00	\$6,080.00	
9	AGGREGATE BASE (CLASS 2)	30	30	TNN		\$56.00	\$1,680.00	
10	ASPHALT CONC. (TYPE B)	30	34.35	TNN	4.35	\$200.00	\$6,870.00	\$870.00
11	ASPHALT CONC. DIKE (TYPE A)	20	25	M	5	\$37.50	\$937.50	\$187.50
12	TYPE OCP INLET	1	1	EA		\$4,800.00	\$4,800.00	
13	STORM DRAIN PIPE (460mmHDPE)	26	31.3	M	5.3	\$340.00	\$10,642.00	\$1,802.00
14	METAL BEAM GUARD RAILING	7.6	7.6	M		\$266.00	\$2,021.60	
15	TERMINAL SYSTEM (TYPE ET)	2	2	EA		\$4,250.00	\$8,500.00	
16	EROSION CONTROL & REVEG.	1	1	LS		\$3,750.00	\$3,750.00	
17	EXTRA WORK	1	1	LS		\$2,000.00	\$1,998.18	(\$1.82)
	<b>TOTAL</b>						<b>\$171,154.15</b>	<b>(\$260.81)</b>

SUMMARY

ORIGINAL BID: \$171,802.26

CHANGES: (\$260.81)

FINAL COST: **\$171,541.45**

RECORDED AT THE REQUEST OF:  
DEPARTMENT OF PUBLIC WORKS

WHEN RECORDED MAIL TO:  
COUNTY OF SANTA CRUZ  
CLERK OF THE BOARD

0204

**NOTICE OF COMPLETION**

NOTICE IS HEREBY GIVEN that the County of Santa **Cruz**, owner of the property hereinafter described, whose address is 701 Ocean Street, Santa **Cruz**, California, has caused a work of improvement more particularly described as follows:

LAUREL ROAD STORM DAMAGE REPAIR, P.M. 0.35, DSRNO. 263  
AND P.M. 2.0, DSRNO. 99140

to be constructed on property more particularly described as follows:

LAUREL ROAD P.M. 0.35, 2.0

The work of improvement was completed by Reber Construction Company, whose address is P.O. Box 273, Santa **Cruz**, CA 95061.

The work of improvement was actually completed on the 6th day of January 2000, and accepted by the Board of Supervisors of said County on the 1st day of February, 2000,

DATED: February 1, 2000

---

JOHN A. FANTHAM  
Director of Public Works  
County of Santa Cruz

The undersigned states: That he is the Director of Public Works of the County of Santa **Cruz**, Owner of the property referred to in this Notice **Of** Completion; that the Board of Supervisors of said County on the 1st day of February, 2000, accepted said work of improvement and directed the filing of the Notice of Completion; that he has read the Notice of Completion and knows the contents thereof; and that the facts stated therein are true.

I declare under penalty of perjury that the foregoing is true and correct.

Executed by me this 1st day of February, 2000, at Santa **Cruz**, California.

---

JOHN A. FANTHAM  
Director of Public Works  
County of Santa **Cruz**