



County of Santa Cruz⁰³⁸⁹

DEPARTMENT OF PUBLIC WORKS

701 OCEAN STREET, ROOM 410, SANTA CRUZ, CA 950604070
(831) 454-2160 FAX (831) 454-2385 TDD (831) 454-2123

AGENDA: AUGUST 1, 2000

July 20, 2000

SANTA CRUZ COUNTY BOARD OF SUPERVISORS

701 Ocean Street
Santa Cruz, California 95060

SUBJECT: BRANCIFORTE CREEK AT ISBEL DRIVE BRIDGE
STREAMBANK PROTECTION
CONTRACT NUMBER 92006, PUBLIC WORKS JOB NUMBER 63 10 I
NOTICE OF COMPLETION

Members of the Board:

The subject project was completed on June 14, 2000. The contractor was Reber Construction Company, of Santa Cruz.

The original bid price was \$270,170.00. Total construction cost is \$261,453.14. A summary of final costs is attached for your information.

It is therefore recommended that the Board of Supervisors take the following action:

1. Accept the improvements and approve the final cost.
2. Authorize the Clerk of the Board to file the Notice of Completion, a copy of which is attached.

3. Direct the County Recorder to return the original Notice of Completion to the Clerk of the Board.

Yours truly,




THOMAS L. BOLICH

Acting Director of Public Works

KLH:mg

Attachments

RECOMMENDED FOR APPROVAL:


County Administrative Officer

copy to: Recorder's Office
Public Works
Reber Construction Company

RECORDED AT THE REQUEST OF:
DEPARTMENT OF PUBLIC WORKS

WHEN RECORDED MAIL TO:
COUNTY OF SANTA CRUZ
CLERK OF THE BOARD

0391

NOTICE OF COMPLETION

NOTICE IS HEREBY GIVEN that the County of Santa Cruz, owner of the property hereinafter described, whose address is 701 Ocean Street, Santa Cruz, California, has caused a work of improvement more particularly described as follows:

BRANCIFORTE CREEK AT ISBEL DRIVE BRIDGE STREAMBANK PROTECTION

to be constructed on property more particularly described as follows:

BRANCIFORTE CREEK STREAMBANK NEAR ISBEL DRIVE BRIDGE

The work of improvement was completed by Reber Construction Company of Santa Cruz, whose address is P.O. Box 273, Santa Cruz, CA 95061.

The work of improvement was actually completed on the 14th day of June, 2000, and accepted by the Board of Supervisors of said County on the 1st day of August, 2000.

DATED: August 1, 2000

THOMAS L. BOLICH
Acting Director of Public Works
County of Santa Cruz

The undersigned states: That he is the Acting Director of Public Works of the County of Santa Cruz, Owner of the property referred to in this Notice Of Completion; that the Board of Supervisors of said County on the 1st day of August, 2000, accepted said work of improvement and directed the filing of the Notice of Completion; that he has read the Notice of Completion and knows the contents thereof; and that the facts stated therein are true.

I declare under penalty of perjury that the foregoing is true and correct.

Executed by me this 1st day of August, 2000, at Santa Cruz, California.

THOMAS L. BOLICH
Acting Director of Public Works
County of Santa Cruz

BRCM

47

COUNTY OF SANTA CRUZ
DEPARTMENT OF PUBLIC WORKS
STATE OF CALIFORNIA

**SUMMARY OF FINAL COSTS FOR
BRANCIFORTE CREEK @ ISBEL DRIVE BRIDGE**

CONTRACT NO. 92006

ITEM NO.	ITEM	PROPOSED QUANTITY	MEASURED QUANTITY	UNIT	DIFFERENCE	UNIT COST	FINAL COST	DIFFERENCE
1	Mobilization	1	1.00	LS		\$5,000.00	\$5,000.00	
2	Clear, Grub & Develop Site Access	1	1.00	LS		\$15,000.00	\$15,000.00	
3	Stream Erosion Control	1	1.00	LS		\$28,360.00	\$28,360.00	
4	Asphalt Concrete (Hudson Driveway)	50	42.81	Ton	-7.19	\$112.00	\$4,794.72	(\$805.28)
5	Excavation/Earthworks	850	850.00	CY		\$35.00	\$29,750.00	
6	Large Rocks	1,100	1,243.72	Ton	143.72	\$84.00	\$104,472.48	\$12,072.48
7	Rock Backing	440	194.77	CY	-245.23	\$64.00	\$12,465.28	(\$15,694.72)
8	Geotextile Fabric	780	233.333	SY	-546.667	\$6.41	\$1,495.66	(\$3,504.14)
9	3'x3'x6" Gabion Baskets with Rock	19	19.00	EA		\$1,100.00	\$20,900.00	
10	Brush Layering With Soil Wrap	1	1.00	LS		\$15,000.00	\$15,000.00	
11	Revegetation	1	1.00	LS		\$15,000.00	\$15,000.00	
12	Extra Work	1	0.9215	LS	-0.0785	\$10,000.00	\$9,215.00	(\$785.00)
13								
14								
15								
16								
17								
18								
19								
20								
21								
22								
23								
24								
25								
TOTAL							\$261,453.14	(\$8,716.66)

Line item no. 8 was rounded to the nearest dollar in the original bid.
This resulted in a twenty cent decrease in the original contract bid.

SUMMARY

ORIGINAL BID: \$270,170.00
CORRECTED BID: \$270,169.80
CHANGES: (\$8,716.66)
FINAL COST: **\$261,453.14**