



County of Santa Cruz 0225

DEPARTMENT OF PUBLIC WORKS

701 OCEAN STREET, ROOM 410, SANTA CRUZ, CA 95060-4070
(831) 454-2160 FAX (831) 454-2385 TDD (831) 454-2123

THOMAS L. BOLICH
DIRECTOR OF PUBLIC WORKS

AGENDA: JANUARY 29, 2002

January 16, 2002

SANTA CRUZ COUNTY BOARD OF SUPERVISORS

701 Ocean Street
Santa Cruz, California 95060

SUBJECT: LOMPICO ROAD AT P.M. 2.2, DSR NO. 028, STORM DAMAGE REPAIR
CONTRACT NUMBER 2476, PUBLIC WORKS JOB NUMBER 70226
NOTICE OF COMPLETION

Members of the Board:

The subject project was completed on October 22, 2001. The contractor was Cimarron Construction of Oakdale, CA.

The original bid price was \$91,225.00. Total construction cost is \$86,919.50. A summary of final costs is attached for your information.

It is therefore recommended that the Board of Supervisors take the following action:

1. Accept the improvements and approve the final cost.
2. Authorize the Clerk of the Board to file the Notice of Completion, a copy of which is attached.

3. Direct the County Recorder to return the original Notice of Completion to the Clerk of the Board.

Yours truly,




THOMAS L. BOLICH
Director of Public Works

DAK:mg

Attachments

RECOMMENDED FOR APPROVAL:



County Administrative Officer

Copy to: Recorder's Office
Public Works
Cimarron Construction

WHEN RECORDED MAIL TO:
COUNTY OF SANTA CRUZ
CLERK OF THE BOARD

0227

NOTICE OF COMPLETION

NOTICE IS HEREBY GIVEN that the County of Santa Cruz, owner of the property hereinafter described, whose address is 701 Ocean Street, Santa Cruz, California, has caused a work of improvement more particularly described as follows:

LOMPICO ROAD P.M. 2.2, DSR NO. 028, STORM DAMAGE REPAIR

to be constructed on property more particularly described as follows:

LOMPICO ROAD AT P.M. 2.2

The work of improvement was completed by Cimarron Construction whose address is 679-A Hedburg Way, Oakdale, CA 95361-9390.

The work of improvement was actually completed on the 22nd day of October 2001, and accepted by the Board of Supervisors of said County on the 29th day of January 2002.

DATED: January 29, 2002

THOMAS L. BOLICH
Director of Public Works
County of Santa Cruz

The undersigned states: That he is the Director of Public Works of the County of Santa Cruz, Owner of the property referred to in this Notice Of Completion; that the Board of Supervisors of said County on the 29th day of January 2002, accepted said work of improvement and directed the filing of the Notice of Completion; that he has read the Notice of Completion and knows the contents thereof; and that the facts stated therein are true.

I declare under penalty of perjury that the foregoing is true and correct.

Executed by me this 29th day of January 2002, at Santa Cruz, California.

THOMAS L. BOLICH
Director of Public Works
County of Santa Cruz

NOCCLET.DOC/lcm.wpd

COUNTY OF SANTA CRUZ
DEPARTMENT OF PUBLIC WORKS
STATE OF CALIFORNIA

SUMMARY OF FINAL COSTS FOR

LOMPICO ROAD P.M. 2.2, DSR NO. OES 028

CONTRACT NO. 2476

ITEM NO.	ITEM	PROPOSED QUANTITY	MEASURED QUANTITY	UNIT	DIFFERENCE	UNIT COST	FINAL COST	DIFFERENCE
1	TRAFFIC CONTROL SYSTEM	1	1.00	L.S.		\$5,000.00	\$5,000.00	
2	CLEARING AND GRUBBING	1	1.00	L.S.		\$4,000.00	\$4,000.00	
3	CONC. CRIBWALL, TYPE A	41	40.00	M2	-1.20	\$900.00	\$36,000.00	(\$1,080.00)
4	PIPE UNDERDRAIN SYSTEM	1	1.00	L.S.		\$8,000.00	\$8,000.00	
5	MINOR CONCRETE CLASS 2	11	12.20	M3	1.70	\$550.00	\$6,710.00	\$935.00
6	ROCK SLOPE PROTECTION (1/2 TON	65	54.30	MT	-10.70	\$120.00	\$6,516.00	(\$1,284.00)
7	METAL BEAM GUARD RAILING	19	18.50	M		\$120.00	\$2,220.00	
8	TER. END SEC.(TY. A) & CAB. ANCH./	2	2.00	EA.		\$2,500.00	\$5,000.00	
9	CLASS 2 AGGREGATE BASE	85	81.27	MT	-3.73	\$50.00	\$4,063.50	(\$186.50)
10	ASPHALT CONCRETE (TYPE B)	30	22.20	MT	-7.80	\$150.00	\$3,330.00	(\$1,170.00)
11	ASPHALT CONCRETE DIKE (TYPE A)	35	43.00	M	8.00	\$60.00	\$2,580.00	\$480.00
12	HDPE TAPERED INLET OVERSIDE DI	1	1.00	L.S.		\$1,500.00	\$1,500.00	
13	ROCK ENERGY DISSIPATOR	1	1.00	L.S.		\$2,000.00	\$2,000.00	
14	EXTRA WORK	1		L.S.	-1.00	\$2,000.00		(\$2,000.00)
15								
16								
17								
18								
19								
20								
21								
22								
23								
24								
25								
	TOTAL						\$86,919.50	(\$4,305.50)

SUMMARY

ORIGINAL BID: \$91,225.00
CHANGES: (\$4,305.50)
FINAL COST: \$86,919.50