

JOHN A. FANTHAM  
DIRECTOR OF PUBLIC WORKS

# County of Santa Cruz <sup>245</sup>

---

## DEPARTMENT OF PUBLIC WORKS

701 OCEAN STREET, ROOM 410, SANTA CRUZ, CA 950604070  
(831) 454-2160 FAX (831) 454-2385 TDD (831) 454-2123

AGENDA: November 24, 1998

November 12, 1998

### SANTA CRUZ COUNTY BOARD OF SUPERVISORS

701 Ocean Street  
Santa Cruz, California 95060

SUBJECT: GREEN VALLEY ROAD STORM DAMAGE REPAIR  
CONTRACT NUMBER 8 1668  
PUBLIC WORKS JOB NUMBER 933645/933 560  
NOTICE OF COMPLETION

Members of the Board:

The subject project was completed on November 2, 1998. The contractor was Cimarron Construction of Oakdale.


The original bid price was \$135,180.00, and the total construction cost is \$132,456.44. A summary of final costs is attached for your information.

It is therefore recommended that the Board of Supervisors take the following action:

1. Accept the improvement and approve the final cost.
2. Authorize the Clerk of the Board to file the Notice of Completion, a copy of which is attached.

3. Direct the County Recorder to return the original Notice of Completion to the Clerk of the Board.

Yours truly,




JOHN A. FANTHAM  
Director of Public Works

JVN:mg

Attachments

RECOMMENDED FOR APPROVAL:



County Administrative Officer

copy to: Recorder's Office  
Public Works

COUNTY OF SANTA CRUZ  
DEPARTMENT OF PUBLIC WORKS  
STATE OF CALIFORNIA

**SUMMARY OF FINAL COSTS FOR**  
**GREEN VALLEY ROAD P.M. 6.2, DSR 95056 & P.M. 8.0.**  
**DSR 048 STORM DAMAGE REPAIR PROJECTS**

CONTRACT NO. 81668

SITE: GREEN VALLEY ROAD P.M. 6.2

ITEM NO.	ITEM	PROPOSED QUANTITY	MEASURED QUANTITY	UNIT	DIFFERENCE	UNIT COST	FINAL COST	DIFFERENCE
1	TRAFFIC CONTROL SYSTEM	100%	100%	L.S.		\$4,000.00	\$4,000.00	
3	CLEARING AND GRUBBING	100%	100%	L.S.		\$2,000.00	\$2,000.00	
3	(F) EARTHWORK	551	55.001	CY		\$30.00	\$1,650.00	
4	1/2 TON ROCK SLOPE PROTECTION	220	221.30	TON	1.30	\$114.50	\$25,338.85	\$148.85
5	IMPORTED BORROW	175	175.00	CY		\$50.00	\$8,750.00	
6	EROSION CONTROL & REVEGETATION	100%	100%	L.S.		\$2,000.00	\$2,000.00	
7	EXTRA WORK	100%		L.S.	-100%	\$2,500.00		(\$2,500.00)
8								
10								

Site sub-total: \$43,738.85 (\$2,351.15)

SITE: GREEN VALLEY ROAD, P.M. 8.0, DSR 048

ITEM NO.	ITEM	PROPOSED QUANTITY	MEASURED QUANTITY	UNIT	DIFFERENCE	UNIT COST	FINAL COST	DIFFERENCE
1	TRAFFIC CONTROL SYSTEM	100%	100%	L.S.		\$4,000.00	\$4,000.00	
2	CLEARING AND GRUBBING	100%	100%	L.S.		\$2,000.00	\$2,000.00	
3	(F) EARTHWORK	450	450.00	CY		\$30.00	\$13,500.00	
4	ASPHALT CONCRETE TYPE B	220	228.40	TON	8.40	\$80.00	\$16,285.60	\$672.00
5	1/2 TON ROCK SLOPE PROTECTION	260	264.99	TON	4.99	\$191.50	\$50,745.59	\$955.59
6	EROSION CONTROL & REVEGETATION	100%	100%	L.S.		\$200.00	\$200.00	
7	EXTRA WORK	100%		L.S.	-100%	\$2,000.00		(\$2,000.00)
8								
9								
10								

Site sub-total: \$86,731.19 (\$372.41)

TOTAL							\$130,470.04	(\$2,723.57)
-------	--	--	--	--	--	--	--------------	--------------

**SUMMARY**  
ORIGINAL BID: \$135,180.00  
CHANGES: (\$2,723.57)  
FINAL COST: \$132,456.44

451

247

WHEN RECORDED MAIL TO:  
COUNTY OF SANTA CRUZ  
CLERK OF THE BOARD

**NOTICE OF COMPLETION**

NOTICE IS HEREBY GIVEN that the County of Santa Cruz, owner of the property hereinafter described, whose address is 701 Ocean Street, Santa Cruz, California, has caused a work of improvement more particularly described as follows:

GREEN VALLEY ROAD P.M. 6.2, DSR 95056 AND P.M. 8.0, DSR 048  
STORM DAMAGE REPAIR PROJECTS

to be constructed on property more particularly described as follows:

GREEN VALLEY ROAD

The work of improvement was completed by Cimarron Construction whose address is 679-A Hedburg Way, Oakdale, CA 9536 1.

The work of improvement was actually completed on the 2nd day of November, 1998, and accepted by the Board of Supervisors of said County on the 24th day of November, 1998.

DATED: November 24, 1998

---

JOHN A. FANTHAM  
Director of Public Works  
County of Santa Cruz

The undersigned states: That he is the Director of Public Works of the County of Santa Cruz, Owner of the property referred to in this Notice Of Completion; that the Board of Supervisors of said County on the 24th day of November, 1998, accepted said work of improvement and directed the filing of the Notice of Completion; that he has read the Notice of Completion and knows the contents thereof; and that the facts stated therein are true.

I declare under penalty of perjury that the foregoing is true and correct

Executed by me this 24th day of November, 1998, at Santa Cruz, California.

---

JOHN A. FANTHAM  
Director of Public Works  
County of Santa Cruz