

County of Santa Cruz

DEPARTMENT OF PUBLIC WORKS

701 OCEAN STREET, ROOM 410, SANTA CRUZ, CA 95060-4070 (831) 454-2160 FAX (831) 454-2385 TDD (831) 454-2123

AGENDA: JUNE 27, 2000

June 15, 2000

SANTA CRUZ COUNTY BOARD OF SUPERVISORS 701 Ocean Street
Santa Cruz, California 95060

SUBJECT: FREEDOM BOULEVARD AT SOQUEL DRIVE SIGNALIZATION PROJECT

CONTRACT NUMBER 91908, PUBLIC WORKS JOB NUMBER 40109

NOTICE OF COMPLETION

Members of the Board:

The subject project was completed on May 3 1, 2000. The contractor was The Don Chapin Company, Inc., of Salinas, California.

The original bid price was \$273,448.00. Total construction cost is \$281,008.50. 'During construction, areas of unsuitable material were encountered. Additional aggregate base and asphalt concrete were used to correct this problem that resulted in increases to the engineer's estimate on line items 4 and 5. A summary of final costs is attached for your information.

It is therefore recommended that the Board of Supervisors take the following action:

- 1. Accept the improvements and approve the final cost.
- 2. Authorize the Clerk of the Board to file the Notice of Completion, a copy of which is attached.

3. Direct the County Recorder to return the original Notice of Completion to the Clerk of the Board.

Yours truly,

JOHN A. FANTHAM Director of Public Works

SLH:mg

Attachments

RECOMMENDED FOR APPROVAL:

County Administrative Officer

copy to: Recorder's Office

Public Works

The Don Chapin Company, Inc.

WHEN RECORDED MAIL TO: CCUNTY OF SANTA CRUZ CLERK OF THE BOARD

NOTICE OF COMPLETION

NOTICE IS HEREBY GIVEN that the County of Santa Cruz, owner of the property hereinafter described, whose address is 701 Ocean Street, Santa Cruz, California, has caused a work of improvement more particularly described as follows:

FREEDOM BOULEVARD AT SOQUEL DRIVE SIGNALIZATION PROJECT

to be constructed on property more particularly described as follows:

THE INTERSECTION OF FREEDOM BOULEVARD AND SOQUEL DRIVE

The work of improvement was completed by The Don Chapin Company Inc., of Salinas, California, whose address is 440 Crazy Horse Canyon Road, Salinas, CA 93907-8401.

The work of improvement was actually completed on the 3 1 st day of May, 2000, and accepted by the Board of Supervisors of said County on the 27th day of June, 2000.

DATED: June 27, 2000

JOHN A. FANTHAM Director of Public Works County of Santa Cruz

The undersigned states: That he is the Director of Public Works of the County of Santa Cruz, Owner of the property referred to in this Notice Of Completion; that the Board of Supervisors of said County on the day of 27th day of June, 2000, accepted said work of improvement and directed the filing of the Notice of Completion; that he has read the Notice of Completion and knows the contents thereof; and that the facts stated therein are true.

I declare under penalty of perjury that the foregoing is true and correct.

Executed by me this 27th day of June, 2000, at Santa Cruz, California.

JOHN A. FANTHAM Director of Public Works County of Santa Cruz

51

COUNTY OF SANTA CRUZ DEPARTMENT OF PUBLIC WORKS STATE OF CALIFORNIA

SUMMARY OF FINAL COSTS FOR

FREEDOM BLVD. AT SOQUEL DR.

CONTRACTN0, 91908

09.098,7\$	08.800,182\$						JATOT
							<u>52</u>
(\$2,546.61)	65.63453	00.000,2\$		S7	`S``7	1	24 EXTRA WORK *
(\$1 00.00)	00.091,1\$	00.4\$	-25.00	SF	00' 062	315	23 (S) THERMOPLASTIC PAVEMENT MA
00.891\$	00.048\$	04.2\$	00.07	∃ 7	320.00	780	ZZ (S) 12" THERMOPLASTIC STRIPE
09.88\$	09'796\$	07.1 \$	24.00	ī	00' 689	999	21 (S) 8" THERMOPLASTIC STRIPE
(00.21\$)	00'0 18\$	00' L\$	00.21-	1	00'0 18	SZ8	ZO (S) 6" THERMOPLASTIC STRIPE
\$252.00	00'691'9\$	04.0\$	00'0SL	Į.	00.0TE,T	029'9	19 (S) 4" THERMOPLASTIC STRIPE
832.00	00.208\$	00.7\$	00.8	¥∃	00.211	011	81 (S) TYPE IS PAISED PAVEMENT MAR
	00.8288	00.7\$		ΑΞ	00.87	SL	TYPE G RAISED PAVEMENT MARK
	00.035,46\$	00 [.] 09£' 1 6\$		\$7	00' 1	1	16 TRAFFIC SIGNAL WY CONTROLLER
(00.3£7 \$)	00.278\$	07 [.] 1\$	-225.00	AS	00.829	051,1	15 GRIND A.C. PAVEMENT
	00'009'9\$	\$2,800.00		El	2.00	Z	14 TYPE S-O INLET
	00'000' \\$	00.002\$		Α∃	2.00	Ζ	13 ADJUST MANHOLES 10 GRADE
00.941\$	00.778,6\$	00.87\$	00'2	Ŀ	00.64	L Þ	TALICONGRETE_CROSS GUTTER
(00.277\$)	\$15,245.00	\$65.00	12.50	AS	0S' L6 \	210	11 MCRETE SIDEWALKS
00'919\$	00.916,31\$	00.82\$	22.00		00.748	225	11 TYPE A CURB AND GUTTER
	00'006'8\$	00.006,5\$		c_3 , I_L	180 L	<u>[[</u>	9 TRAFFIC ISLANDS W/ COBBLESTONE
(00.901\$)	00. 4 56\$	00.62\$	00.2-	λS	00.81	50	8 PLACE A.C. (MISC. AREAS)
\$115.00	\$19,312.00	00.4\$	28.00	SE	ùû.828, <u></u> û	008,4	7 4" DIGOUTS
(00.16\$)	00'691'1\$	00.7\$	00'E l-	7	00.781	081	6 ĄSPHALT CONCRETE DIKE
00.000,6\$	00.000,21\$	00.08\$	00'00 \	NOT C	0'008	007	s AGGREGATE BASE *
12.593.51	19.564,83 <u>\$</u>	00.12\$	10.84]	NOT	10.848,1	ooz' 1	4 ASPHALT CONCRETETYPE8
	00.009,81\$	00.89\$		CX	200.00	00Z	3 I(F) ROADWAY EXCAVATION
	00.008,4\$	00.008,4\$		87	100.		2 CLEARING ANT/GRUBBING
	00.001,8\$	00.001,8\$		รา	00.1	Į.	TRAFFIC CONTROL SYSTEM
					YTITNAUD	YTITNAUO	ON.
DILLERENCE	FINAL COST	UNIT COST	DIEEERENCE	TINU	MEASURED	PROPOSED	TEM TEM

20MWARY \$273,448.00

CHANGES: \$7,560.50

