



THOMAS L. BOLICH
DIRECTOR OF PUBLIC WORKS

County of Santa Cruz

0255

DEPARTMENT OF PUBLIC WORKS

701 OCEAN STREET, ROOM 410, SANTA CRUZ, CA 95060
(831) 454-2160 FAX (831) 454-2385 TDD (831) 454-2123

AGENDA: AUGUST 27, 2002

August 15, 2002

SANTA CRUZ COUNTY BOARD OF SUPERVISORS
701 Ocean Street
Santa Cruz, California 95060

SUBJECT: BONNY DOON ROAD STORM DAMAGE REPAIR AT P.M. 0.69 AND 0.74
DSRNOS. 27212 AND 27213

Members of the Board:

As directed by your Board on March 19, 2002, the Public Works Department is providing your Board with an update for the Bonny Doon Road storm damage repair sites. In April 2002, the trustees of the County Stream Enhancement Fund approved a \$70,000 grant for the PM 0.74 project. This revenue has been combined with other state grants, and the PM 0.74 site now has sufficient funds to construct the project. Our department is currently waiting for permits from the California Department of Fish & Game (CDFG) and the U.S. Army Corps of Engineers. We anticipate that the agencies will issue their independent permits for the project site by late fall 2002 and the project will bid in winter 2002. Construction would then proceed in summer of 2003.

The trustees of the County Stream Enhancement Fund also approved a \$20,000 grant to fund similar work at the Bonny Doon Road PM 0.69 (Liddell Creek) site. This revenue was proposed as a matching fund for a future CDFG Fishery Restoration Grant. Public Works' intent was to submit a grant application to the CDFG for an estimated \$120,000 of fishery mitigation restoration funds for the PM 0.69 site this summer. However, this proposed action has been deferred by CDFG until a more critical culvert project is completed under Highway 1 by CALTRANS. The timing of the proposed Highway 1 culvert work has not been determined at this time, so we are unable to say at this time when our PM 0.69 project would be ready to proceed.

It is therefore recommended that the Board of Supervisors take the following action:

1. Accept and file report on the Bonny Doon Storm Damage Repair at PM 0.69 and 0.74.
2. Direct Public Works to bid the PM 0.74 project in winter 2002.
3. Direct Public Works to return on or before May 20,2003, with a report on the future status of the PM 0.69 project site.


Yours truly,



THOMAS L. BOLICH
Director of Public Works

BB:mg

RECOMMENDED FOR APPROVAL:



County Administrative Officer

copy to: Public Works
Gregg Albright, California Department of Transportation

BONM.WPD