

---

DEPARTMENT OF  
PUBLIC WORKS

---

GOVERNMENTAL CENTER

JOHN A. FANTHAM  
DIRECTOR OF PUBLIC WORKS



AGENDA : MAY 5, 1998 #00245

---

## COUNTY OF SANTA CRUZ

---

701 OCEAN STREET, SANTA CRUZ, CALIFORNIA 950604070

(406) 454-2160

FAX (408) 454-2385

April 27, 1998

### SANTA CRUZ COUNTY BOARD OF SUPERVISORS

701 Ocean Street  
Santa Cruz, California 95060

SUBJECT: SAN ANDREAS ROAD BIKELANE PHASE 3, CONTRACT CHANGE ORDER 1

Members of the Board:

Following completion of the bidding process for this project and as a result of the severe winter rains this year, the condition of San Andreas Road has become considerably worse. Consequently, in lieu of the planned slurry seal to repair areas of damaged roadway, it has become necessary to dig out sections of the roadway and replace it with asphalt concrete. Operations had originally planned to perform any digouts necessary in conjunction with this project but were unable to do so because of additional work generated by the winter rains. In addition, the bottom of an existing 18" culvert under San Andreas Road has deteriorated and is leaking. The culvert needs to be replaced prior to resurfacing of the road. The contractor has submitted a proposal to do the additional work, and the department has reviewed the proposal and finds it acceptable.


Attached is Contract Change Order No. 1 in the amount of \$52,650.00 for the additional work. Funds are available in the contract contingency and the road fund to cover this additional work.

**It is therefore** recommended that the Board of Supervisors take the following action:

1. Approve Contract Change Order No. 1 in the amount of \$52,650.00.
2. Authorize the Chairperson of the Board to sign the contract change order.

3. Direct the Clerk of the Board to return the signed documents to Public Works.  
for further processing.

Yours truly,




JOHN A. FANTHAM  
Director of Public Works

LG:mg

Attachments

RECOMMENDED FOR APPROVAL:



---

County Administrative Officer

copy to: Public Works

COUNTY OF SANTA CRUZ  
REQUEST FOR APPROVAL OF AGREEMENT

0000218

0: Board of Supervisors  
County Administrative Officer  
County Counsel  
Auditor-Controller

FROM:

PUBLIC WORKS

(Dept.)

*[Signature]* (Signature) 4/27/98 (Date)

The Board of Supervisors is hereby requested to approve the attached agreement and authorize the execution of the same.

Said agreement is between the COUNTY OF SANTA CRUZ (Agency)  
GRANITE CONSTRUCTION COMPANY  
and, P.O. BOX 720, WATSONVILLE. CA 95077 (Name & Address)

The agreement will provide CONSTRUCTION OF BIKE LANES AND OVERLAY OF SAN ANDREAS ROAD  
FROM BEACH ROAD TO WATSONVILLE SLOUGH.

The agreement is needed BECAUSE THE WORK CAN BE DONE MOST EXPEDITIOUSLY AND ECONOMICALLY  
BY CONTRACT.

Period of the agreement is from BOARD APPROVAL to JUNE 30, 1998  
INCREASE

Anticipated cost is \$ 54,000.00 (Fixed amount; Monthly rate; Not to exceed)

Remarks: CONTRACT TOTAL \$213,159.00; CONTINGENCIES \$4,738.20; OVERHEAD \$15,552.80  
TOTAL \$233,450.00

Appropriations are budgeted in 951049 3595 PO0600 (621100) (Index#) 3595 b o b j e c t

NOTE: IF APPROPRIATIONS ARE INSUFFICIENT, ATTACH COMPLETED FORM AUD-74

Appropriations are available and have been encumbered. Contract No. 71565 Date 4/27/98  
are not will be  
GARY A. KNUTSON, Auditor-Controller  
By *[Signature]* Deputy.

Proposed reviewed and approved. It is recommended that the Board of Supervisors approve the agreement and authorize the  
DIRECTOR OF PUBLIC WORKS to execute the same on behalf of the PUBLIC WORKS DEPARTMENT  
(Agency).

Remarks: \_\_\_\_\_ (Analyst)  
By *[Signature]* Date 4/28/98

Agreement approved as to form. Date \_\_\_\_\_

LG:mq

Distribution:

Bd. of Supv. - White  
Auditor-Controller - Blue  
County Counsel - 4000  
Co. Admin. Officer - Canary  
Auditor-Controller - Pink  
Originating Dept. - Goldenrod

\*To 28 Dept. if rejected.

ADM - 29 (6/95)

State of California )  
County of Santa Cruz ) ss

I \_\_\_\_\_ ex-officio Clerk of the Board of Supervisors of the County of Santa Cruz,  
State of California, do hereby certify that the foregoing request for approval of agreement was approved by  
said Board of Supervisors as recommended by the County Administrative Officer by an order duly entered  
in the minutes of said Board on \_\_\_\_\_ County Administrative Officer  
\_\_\_\_\_ 19\_\_\_\_ By \_\_\_\_\_ Deputy Clerk