



County of Santa Cruz

DEPARTMENT OF PUBLIC WORKS

701 OCEAN STREET, ROOM 410, SANTA CRUZ, CA 960604070
(831) 454-2160 FAX (831) 454-2385 TDD (831) 454-2123

JOHN A. FANTHAM
DIRECTOR OF PUBLIC WORKS

AGENDA: August 24, 1999

August 12, 1999

SANTA CRUZ COUNTY BOARD OF SUPERVISORS
701 Ocean Street
Santa Cruz, California 95060

SUBJECT: OLD SANTA CRUZ HIGHWAY P.M. 1.05
CONTRACT CHANGE ORDER NO. 1

Members of the Board:

Work is progressing on the subject project and the contractor has encountered numerous voids under the existing roadway. These voids will cause additional saw cutting, disposal of unsuitable materials, grading and compacting of the roadway, as well as additional paving.

Also an existing cross culvert was found unsuitable for salvage and will require replacement with an 18 inch polyvinyl chloride pipe.

Attached for your consideration is Contract Change Order No. 1 in the amount of \$20,000 for these changes. Funds are available in the approved 1999/2000 Road Fund Budget.

It is therefore recommended that the Board of Supervisors take the following action:

1. Approve the attached Contract Change Order No. 1 in the amount of \$20,000.
2. Authorize the Chairperson of the Board of Supervisors to sign Contract Change Order No. 1 on behalf of the County.

3. Direct the Clerk of the Board to return the documents to Public Works for processing.


Yours truly,

Charlie A. Jones
For JOHN A. FANTHAM
Director of Public Works

DAK:rw

Attachments

RECOMMENDED FOR APPROVAL:



County Administrative Officer

copy to: Public Works

COUNTY OF SANTA CRUZ
REQUEST FOR APPROVAL OF AGREEMENT

0231

FROM:

PUBLIC WORKS

(Dept.)

TO: Board of Supervisors
County Administrative Officer
County Counsel
Auditor-Controller

(Signature)

8-12-99

e)

The Board of Supervisors is hereby requested to approve the attached agreement and authorize the execution of the same-

(Agency)

COUNTY OF SANTA CRUZ

1. Said agreement is with WSP TRUCKING COMPANY, P.O. BOX 990, AVILA, CA 95009 (Name & Address)

and,

2. The agreement will provide FOR CONSTRUCTION SERVICES FOR THE REPAIR OF ST-
AT MORRELL ROAD, P.M. 0.24, 0.80, AND 0.90, AND OLD SANTA CRUZ HIGHWAY AT
P.M. 1.05

3. The agreement is needed.

4. Period of the agreement is from BOARD APPROVAL to JUNE 30, 2000

5. Anticipated cost is \$ 190,975.04 (Fixed amount; Monthly rate; Not to exceed)

6. Remarks: CONTRACT \$190,975.04; CONTINGENCY \$15,940.89; OVERHEAD 14,484.12;

TOTAL \$221,400.05

Agenda 8/24/99

7. Appropriations are budgeted in 621197 ! 70500 ! 3860 ! \$30,900.00
621109 ! 70108 ! 3860 ! \$46,375.00 (Index# 3590) (Subot
621109 ! 70504 ! 3860 ! \$46,250.00
621109 ! 70106 ! 3860 ! \$67,450.04 - 20,000.00 ADDED

NOTE: IF APPROPRIATIONS ARE INSUFFICIENT, ATTACH COMPLETED FORM AUD-74

Appropriations are available and have been encumbered.
are not will be

Contract No. CO 81862 Date 8/13/99

GARY A. KNUTSON, Auditor - Controller

By Ronald J. Silva

De

Proposal reviewed and approved. It is recommended that the Board of Supervisors approve the agreement and authorize the execution of the same on behalf of the DEPARTMENT OF PUBLIC WORKS

Remarks:

(Agency).

County Administrative Officer

(Analyst)

By

Date

8/16/99

Agreement approved as to form. Date

DAK:mg

Distribution:

Bd. of Supv. - White
Auditor-Controller - Blue
County Counsel - Pink
Co. Admin. Officer - Canary
Auditor-Controller - Pink
Originating Dept. - Goldenrod

*To Orig. Dept. if rejected.

State of California)
County of Santa Cruz) ss

I, _____ ex-officio Clerk of the Board of Supervisors of the County of Santa Cruz, State of California, do hereby certify that the foregoing request for approval of agreement was approved by said Board of Supervisors as recommended by the County Administrative Officer by an order duly entered in the minutes of said Board on

COUNTY OF SANTA CRUZ DEPARTMENT OF PUBLIC WORKS

0232

CONTRACT CHANGE ORDER NO. 1 REV. NO. _____ SUPPL. NO. _____
MORRELL ROAD 0.24, 0.80 and 0.90 OLD SANTA CRUZ HIGHWAY

CONTRACT P.M. 1.05 STORM DAMAGE REPAIR SHEET 1 OF 1 SHEETS

PUBLIC WORKS JOB NO. 70500, 70108, 70504 and 70106 CONTRACT NO. 81867

T/C	R	F	DOC REF	INDEX	SUBJECT	PRJ/UCD	VENDOR	AMOUNT
SUBSID				DESCRIPTION				

FOR INFORMATION ONLY

To WSP TRUCKING COMPANY, INC. Contractor

You are hereby directed to make the herein described changes from the plans and specifications or do the following described work not included in the plans and specifications on this contract.

NOTE: This change order is not effective until approved by the Board of Supervisors.

Description of work to be done, estimate of quantities, and prices to be paid. Segregate between additional work at contract price, agreed price and force account. Unless otherwise stated, rates for rental of equipment cover only such time as equipment is actually used and no allowance will be made for idle time.

Change requested by RESIDENT ENGINEER

The last percentage shown is the net accumulated increase or decrease from the original quantity in the Engineer's Estimate.

ESTIMATE OF INCREASE IN CONTRACT ITEM NO.12 EXTRA WORK ON OLD SANTA CRUZ HIGHWAY P.
1.05.

INCREASE ITEM NO. 12 EXTRA WORK \$20,000.00



Estimated Cost Decrease \$ _____ or Increase \$ 20,000.00

By reason of this order the time of completion will be adjusted as follows: 5 DAYS

Submitted by: _____ CONSTRUCTION ENGINEER Date _____

Approval Recommended: _____ DIRECTOR OF PUBLIC WORKS Date _____

Approved: Board of Supervisors by _____ Date _____

We, the undersigned contractor, have given careful consideration to the change proposed, and hereby agree. If this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the prices shown above.

Accepted: Date _____ Contractor WSP TRUCKING COMPANY, INC.

By _____ Title _____

If the Contractor does not sign acceptance of this order, his attention is directed to the requirements of the specifications as to proceeding with the ordered work and filing a written protest within the time therein specified.

CLERK OF THE BOARD
AUDITOR/CONTROLLER

CONTRACTOR
RESIDENT ENGINEER

FISCAL OFFICER
PROJECT FILE

36