



County of Santa Cruz ⁰³¹⁷

DEPARTMENT OF PUBLIC WORKS

701 OCEAN STREET, ROOM 410, SANTA CRUZ, CA 95060
(931) 4543160 FAX (831) 454-2385 TDD (831) 454-2123

THOMAS L. BOLICH
DIRECTOR OF PUBLIC WORKS

AGENDA: NOVEMBER 7, 2000

October 26, 2000

SANTA CRUZ COUNTY BOARD OF SUPERVISORS

701 Ocean Street
Santa Cruz, California 95060

SUBJECT: CONFERENCE DRIVE, MOUNT HERMON ROAD, BEAR CREEK ROAD, AND SOQUEL DRIVE AND APTOS OVERHEAD SEISMIC RETROFIT BRIDGE PROJECTS - AMENDMENT TO AGREEMENT

Members of the Board:

Public Works currently has a contract with URS Corporation (formerly URS Greiner Woodward-Clyde) to provide construction management services for the Conference Drive, Mount Hermon Road, Bear Creek Road, and Soquel Drive and Aptos Overhead seismic retrofit bridge projects. The construction on these projects is complete and has been accepted by your Board. URS Corporation has submitted a request for a contract amendment to cover extra costs they incurred due to unforeseen project conditions outside of its control. Primarily these costs were incurred due to a design change and time extension on the Conference Drive Bridge project and a delay on the Soquel Drive **Bridge/Aptos** Overhead seismic retrofit projects in obtaining a right-of-entry permit from the Union Pacific Railroad, which delayed work on the Aptos Overhead seismic retrofit bridge project for three months. URS Corporation has submitted a cost overrun of **\$15,500.00** due to these delays. This is a seismic retrofit project and the extra costs will be fully reimbursable by the State Department of Transportation.

A contract amendment for the extra costs due to delays in the seismic retrofit projects is attached for your approval. Public Works has reviewed this request and considers the extra costs to be proper.

It is therefore recommended that the Board of Supervisors take the following action:

1. Approve the attached amendment to the agreement for construction management services with URS Corporation in the amount of **\$15,500.00**.

2. Authorize the Director of Public Works to sign the amendment to agreement on behalf of the County of Santa Cruz.

Yours truly,




THOMAS L. BOLICH
Director of Public Works

PJS:mg

Attachments

RECOMMENDED FOR APPROVAL:



County Administrative Officer

copy to: Public Works
 URS Corporation

AMENDMENT TO AGREEMENT

0319

The parties hereto agree to amend Contract Number CO 9 189 1 dated July 12, 1999, by and between the COUNTY OF SANTA CRUZ and URS CORPORATION (FORMERLY URS GREINER WOODWARD-CLYDE), for CONSTRUCTION MANAGEMENT SERVICES DURING THE SEISMIC RETROFITTING OF COUNTY BRIDGES as follows:

Section 1. NAME OF CONTRACTOR SHALL BE CHANGED TO URS CORPORATION.

Section 2. COMPENSATION SHALL BE INCREASED BY \$15,500.


All other provisions of said contract shall remain the same.

DATED: _____

COUNTY OF SANTA CRUZ
DEPARTMENT OF PUBLIC WORKS

DIRECTOR OF PUBLIC WORKS

CONTRACTOR:
URS CORPORATION

BY: 

ADDRESS: 55 SOUTH MARKET STREET
SUITE 1650
SAN JOSE, CA 95113

TELEPHONE: (408) 297-9585

FAX: (408) 297-6962

E-MAIL: Tuan_Nguyen@urscorp.com

PJS:mg

Approved as to form:



Chief Assistant County Counsel

DISTRIBUTION: Auditor-Controller
Public Works
Contractor

COUNTY OF SANTA CRUZ
REQUEST FOR APPROVAL OF AGREEMENT

0320

TO: Board of Supervisors
County Administrative Officer
County Counsel
Auditor-Controller

FROM: **PUBLIC WORKS DEPARTMENT**

(Signature) 10-18-00 (Date)

The Board of Supervisors is hereby requested to approve the attached agreement and authorize the execution of the same.

1. Said agreement is between the COUNTY OF SANTA CRUZ (Agency)
URS CORPORATION
and 55 SOUTH MARKET STREET., SUITE 1650. SAN JOSE, CA 95113 (Name & Address)

2. The agreement will provide CONSTRUCTION MANAGEMENT SERVICES DURING THE SEISMIC RETROFITTING
AND PAINTING OF THE CONFERENCE DRIVE BRIDGE PROJECT: MOUNT HERMON ROAD AND BEAR CREEK ROAD
BRIDGE PROJECT: AND SOQUEL DRIVE AND APTOS OVERHEAD BRIDGE PROJECT.

3. The agreement is needed BECAUSE THE WORK CAN BE HANDLED MOST EXPEDITIOUSLY BY CONTRACT.

4. Period of the agreement is from BOARD APPROVAL to JUNE 30, 2001

5. Anticipated cost is \$ INCREASE \$15,500.00 (Fixed amount; Monthly rate; Not to exceed)

6. Remarks: CONTRACT \$318,189.36; OVERHEAD \$22,273.25; TOTAL \$340,462.61

7. Appropriations are budgeted in 621100! 40173! 3665! \$ 54,976.08 ✓
621100! 40171! 3665! \$ 54,976.09 ✓
621100! 40203! 3665! \$128,710.11 ✓ (Index#) 3590 (Subobject)

FD 25/100 NC&! IF APPROPRIATIONS ARE INSUFFICIENT, ATTACH COMPLETED FORM AUD-74

Appropriations are available and will be encumbered.

Contract No C001891 Date 10/18/00

GARY A. KNUTSON, Auditor - Controller

By Linda Chou Deputy.

PJS:mg

Proposal reviewed and approved. it is recommended that the Board of Supervisors approve the agreement and authorize the
DIRECTOR OF PUBLIC WORKS to execute the same on behalf of the PUBLIC WORKS DEPARTMENT

(Agency).

County Administrative Officer

Remarks: dm (Analyst)

By [Signature] Date 10/27/00

Agreement approved as to form. Date _____

Distribution:

Bd. of Supv. - White
Auditor-Controller - Blue
County Counsel - Green *
Co. Admin. Officer - Conary
Auditor-Controller - Pink
Orig.ating Dept. - Goldenrod

*To Orig. Dept. if rejected.

State of California)
County of Santa Cruz) ss

I _____ ex-officio Clerk of the Board of Supervisors of the County of Santa Cruz,
State of California, do hereby certify that the foregoing request for approval of agreement was approved by
said Board of Supervisors as recommended by the County Administrative Officer by an order duly entered
in the minutes of said Board on _____

County Administrative Officer

By _____ Deputy Clerk