



THOMAS L. BOLICH
DIRECTOR OF PUBLIC WORKS

County of Santa Cruz

DEPARTMENT OF PUBLIC WORKS

701 OCEAN STREET, ROOM 410, SANTA CRUZ, CA 950604070
(631) 454-2160 FAX (831) 454-2386 TDD (831) 454-2123

AGENDA: MAY 22, 2001

May 10, 2001

SANTA CRUZ COUNTY BOARD OF SUPERVISORS

701 Ocean Street
Santa Cruz, California 95060

SUBJECT: LARKSPUR STREET BRIDGE/EITHER WAY BRIDGE/IRWIN WAY
BRIDGE, SEISMIC RETROFIT PROJECT, AMENDMENT TO AGREEMENT

Members of the Board:

Public Works currently has a contract with URS Corporation to provide construction management services for the seismic retrofit project on Larkspur Street Bridge, Either Way Bridge and Irwin Way Bridge. The construction on this project is considerably behind schedule due to delays in steel fabrication. URS Corporation has submitted a request for a contract amendment in the amount of \$73,247.00 to cover extra inspection costs associated with the delay of the project. Inspection costs for seismic retrofit projects are fully reimbursable by the State Department of Transportation.

A contract amendment for the extra costs due to delays in the seismic retrofit projects is attached for your approval. This amendment would bring the total URS contract amount to \$152,704.08. Public Works has reviewed this request and considers the extra costs to be in order.

It is therefore recommended that the Board of Supervisors take the following action:

1. Approve the attached amendment to the agreement for construction management services with URS Corporation for an increased not-to-exceed amount of \$152,704.08.

SANTA CRUZ COUNTY BOARD OF SUPERVISORS

Page -2-

2. Authorize the Director of Public Works to sign the amendment on behalf of the County of Santa Cruz.


Yours truly,

THOMAS L. BOLICH
Director of Public Works

DL:bbs

Attachments

RECOMMENDED FOR APPROVAL:

_____
County Administrative Officercopy to: URS Corporation
 Public Works

AMENDMENT TO AGREEMENT

The parties hereto agree to amend Contract Number CO 02210 dated August 2, 2000, by and between the COUNTY OF SANTA CRUZ and URS CORPORATION (formerly URS Greiner Woodward Clyde) for construction management services for seismic retrofit of the Larkspur Street Bridge, Either Way Bridge and Irwin Way Bridge by increasing the contract to a not-to-exceed amount of \$152,704.08.

All other provisions of said contract shall remain the same.

DATED: _____

COUNTY OF SANTA CRUZ
DEPARTMENT OF PUBLIC WORKS

DIRECTOR OF PUBLIC WORKS

CONTRACTOR:
URS CORPORATION

BY:  _____

ADDRESS: 55 S. Market St., Ste. 1650
San Jose, CA 95113

TELEPHONE: (408) 297-9585

FAX: (408) 297-6962

E-MAIL: THOM nguyen@urscorp.com

Approved as to form:



Chief Assistant County Counsel

DISTRIBUTION: Auditor-Controller
Public Works
Contractor

DL:bbs

SANTACRUZCOUNTY
 COST AMENDMENT FOR
 CONSTRUCTION MANAGEMENT AND INSPECTION SERVICES
 FOR BRIDGE SEISMIC RETROFIT PROJECTS (Irwin Way) THRU MAY 4, 2001
 Submitted by: URS

Direct Labor		Hours	Rate	Total
Project Manager	REG	16.0	\$ 58.50	\$ 936.00
Inspector	REG	760.0	\$ 31.60	\$ 24,016.00
TOTAL REG DIRECT LABOR				\$ 24,952.00
Indirect Costs				
Overhead Rate & Fringe	165.37% of	\$ 24,952.00	\$	\$ 41,263.12
TOTAL LABOR & FRINGE				\$ 66,215.12
Direct Costs				
Vehicle 3.5 months @ \$900.00		\$ 3,150.00		
Per Diem 3.5 months @ \$1500.00/Month		\$ 5,250.00		
Cellular Telephone (1 phone @ 1 00.00/month for 3.5 Months)		\$ 350.00		
Supplies, Camera, Film, Delivery, etc.		\$ 100.00		
TOTAL DIRECT COSTS				\$ 8,850.00
Fixed Fee				
10% of Labor & 5% of Direct Costs/Subs)			\$	\$ 7,064.01
TOTAL ADDITIONAL COST				\$ 82,129.13
REMAINING BUDGET AS OF 1 /16/01				-\$8,882.37
AMENDMENT AMOUNT				\$ 73,246.76



April 3, 2001

Mr. Donald Hill, P.E.
County of Santa Cruz
Department of Public Works
701 Ocean Street, Room 410
Santa Cruz, CA 95060

***Subject: Construction Management and Inspection Services for the Larkspur Street,
Either Way and Irwin Way Bridge Seismic Retrofit Project***

Dear Mr. Hill,

We are requesting an amendment to our contract to retain Duane Lewis on this project through May 4, 2001 as detailed in the enclosed spreadsheet and summarized as followed:

- | | |
|---|----------|
| • Original contract amount: | \$79,457 |
| • Remaining as of January 16, 2001: | \$8,882 |
| • Amount needed from 1/16/01 to 5/4/01: | \$82,129 |
| • Total amendment amount: | \$73,247 |

Thank you for your consideration of our request.

Very truly yours,

URS

A handwritten signature in black ink, appearing to read 'Tuan Nguyen', is written over a horizontal line.

Tuan Nguyen, PE
Project Manager

Cc: Duane Lewis. Pat O'Halloran

COUNTY OF SANTA CRUZ
REQUEST FOR APPROVAL OF AGREEMENT

0524

TO: Board of Supervisors
County Administrative Officer
County Counsel
Auditor-Controller

FROM: PUBLIC WORKS (Dept.)
Leonard B. [Signature] (Signature) 4/25/01 (Date)

The Board of Supervisors is hereby requested to approve the attached agreement and authorize the execution of the same.

1. Said agreement is between the COUNTY OF SANTA CRUZ (Agency)
JRS CORPORATION (FORMERLY URS GREINER WOODWARD CLYDE)
and 55 South Market Street, Suite 1650, San Jose, CA 95113 (Name & Address)
2. The agreement will provide construction management services for seismic retrofit of the
Larkspur Street Bridge, Either Way Bridge and Irwin Way Bridge
3. The agreement is needed because the work can be done most expeditiously by contract.
4. Period of the agreement is from Board Approval to June 30, 2001
increase
5. Anticipated cost is \$ 73,247.00 (Fixed amount; Monthly rate; Not to exceed)
6. Remarks: Contract \$152,704.08; 7% Overhead \$10,689.29; Total \$163,393.37
7. Appropriations are budgeted in 621100 1 40209 1 3665 1 (Index#) 3590 (Subobject)

NOTE: IF APPROPRIATIONS ARE INSUFFICIENT, ATTACH COMPLETED FORM AUD-74

Appropriations are available and have been Contract No. umbered. CO 02210 Date 5-14-01
are not GARY
By A. KNUTSON, Auditor - Controller
[Signature] Deputy.

Proposal reviewed and approved. It is recommended that the Board of Supervisors approve the agreement and authorize the
Director of Public Works to execute the same on behalf of the Department of
Public Works (Agency).

Remarks: [Signature] (Analyst) By [Signature] County Administrative Officer Date 5/15/01

Agreement approved as to form. Date _____

DL:kbs

Distribution:
Bd. of Supv. - White
Auditor-Controller - Blue
County Counsel - Green
Co. Admin. Officer - Canary
Auditor-Controller - Pink
Originating Dept. - Goldenrod

*To Orig. Dept. if rejected.

State of California)
County of Santa Cruz) SS
I _____ ex-officio Clerk of the Board of Supervisors of the County of Santa Cruz,
State of California, do hereby certify that the foregoing request for approval of agreement was approved by
said Board of Supervisors as recommended by the County Administrative Officer by an order duly entered
in the minutes of said Board on _____ County Administrative Officer
_____ 19 _____ By _____ Deputy Clerk