

County of Santa Cruz

0143

DEPARTMENT OF PUBLIC WORKS

701 OCEAN STREET, ROOM 410, SANTA CRUZ, CA 95060
(831) 454-2160 FAX (831) 454-2385 TDD (831) 454-2123

THOMAS L. BOLICH
DIRECTOR OF PUBLIC WORKS

AGENDA: OCTOBER 16, 2001

October 3, 2001

SANTA CRUZ COUNTY BOARD OF SUPERVISORS

701 Ocean Street
Santa Cruz, California 95060

SUBJECT: 30TH, 32ND, AND 33RD AVENUE STORM DRAIN, SANITARY SEWER,
AND SIDEWALK IMPROVEMENTS
CONTRACT CHANGE ORDERS NO. 3 AND NO. 4

Members of the Board:

As your Board may know, a California Coastal Commission (Commission) appeal of the coastal development permit for the subject improvement project delayed award of the project's construction contract for several months. Among the items added to the project by the Commission as a result of its appeal were two unspecified storm water filtration devices in place of the County standard silt and grease traps called for in the plans, and a water quality monitoring plan for the purpose of conducting a comparison of the unspecified devices. In order to avoid having construction of the project pushed back into the following year, the construction contract was awarded as originally bid, with the County standard silt and grease traps specified for storm water filtration. Discussion between the County and the Commission over specific water filtration devices was still ongoing at the time.

During the course of construction, County and Coastal Commission staff came to agreement on the filtration devices to be used, as well as on a monitoring plan. Provision of the designated filtration devices in place of the standard silt and grease traps will result in an increase of \$37,713.51 in the contract amount. In order to enable the change in the contract amount, your Board must approve a change order (attached) for the sum of \$37,713.51.

In addition, it has become necessary to call for adjustment of the alignment and grade of a number of storm drain inlets to fit actual field conditions and respond to neighborhood needs. The adjustments will result in an increase of \$19,520.00 in the contract amount. In order to enable the change in the contract amount, your Board must approve a change order (attached) for the sum of \$19,520.00.

There are sufficient funds in the project's contingency item to cover both of these increases.

It is therefore recommended that the Board of Supervisors take the following action:

1. Approve Contract Change Order No. 3, in the amount of \$37,713.51 and Contract Change Order No. 4 in the amount of \$19,520.00.
2. Authorize the Chairperson of the Board to sign the change orders on behalf of the County.
3. Direct the Clerk of the Board to return the fully executed change orders to the Department of Public Works for further processing.

Yours truly,




THOMAS L. BOLICH
Director of Public Works

GG:mg

Attachments

RECOMMENDED FOR APPROVAL:


County Administrative Officer

Copy to: Public Works
Reber Construction Company
Redevelopment Agency
Auditor-Controller

COUNTY OF SANTACRUZ DEPARTMENT OF PUBLIC WORKS

CONTRACT CHANGE ORDER NO. 3 REV. NO. _____ SUPPL. NO. _____ 0145
 30TH, 32ND, & 33RD AVENUE STORM DRAIN
 CONTRACT SANITARY SEWER AND SIDEWALK IMPROVEMENTS SHEET 1 OF 1 SHEETS
 PUBLIC WORKS JOB NO. 66030, 53881, 40249 CONTRACT NO. 02104

T/C	R	F	DOC REF	INDEX	SUBJECT	PRJ/UCD	VENDOR	AMOUNT
SUBSID				DESCRIPTION				

FOR INFORMATION ONLY

To REBER CONSTRUCTION CO., INC. Contractor

You are hereby directed to make the herein described changes from the plans and specifications or do the following described work not included in the plans and specifications on this contract.

NOTE: This change order is not effective until approved by the Board of Supervisors.

Description of work to be done, estimate of quantities, and prices to be paid. Segregate between additional work at contract price, agreed price and force account. Unless otherwise stated, rates for rental of equipment cover only such time as equipment is actually used and no allowance will be made for idle time.

Change requested by Resident Engineer

The last percentage shown is the net accumulated increase or decrease from the original quantity in the Engineer's Estimate.

Estimate of Extra Work at agreed Lump Sum cost:

1. Install two (2) storm water treatment units complete in place at agreed Lump Sum cost of \$51,313.51

Estimate of decrease in contract quantity:

1. Delete two (2) silt and grease trap manholes
 2 ea @ \$6,800/ea = \$13,600

EP

Estimated Cost Decrease \$ _____ or Increase \$ 37,713.51

By reason of this order the time of completion will be adjusted as follows: Deferred

Submitted by: *Don Ylles* Construction Engineer Date 10/01/01

Approval Recommended: *T. Bolivar* Director of Public Works Date 10/3/01

Approved: Board of Supervisors by _____ Date _____

We, the undersigned contractor, have given careful consideration to the change proposed, and hereby agree. If this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the prices shown above.

Accepted: Date _____ Contractor REBER CONSTRUCTION CO., INC.

By *James A. Reber* Title RES

DAK:bbf

If the Contractor does not sign acceptance of this order, his attention is directed to the requirements of the specifications as to proceeding with the ordered work and filing a written protest within the time therein specified.

COUNTY OF SANTA CRUZ
REQUEST FOR APPROVAL OF AGREEMENT

0147

TO: Board of Supervisors
County Administrative Officer
County Counsel
Auditor-Controller

FROM: _____ PUBLIC WORKS (Dept.)
Donald Rupp (Signature) 10/3/01 (Date)

The Board of Supervisors is hereby requested to approve the attached agreement and authorize the execution of the same.

1. Said agreement is between the COUNTY OF SANTA CRUZ (Agency)
REBER CONSTRUCTION COMPANY, INC.
and, P.O. BOX 273, SANTA CRUZ, CA 95061-0273 (Name & Address)

2. The agreement will provide FOR CONSTRUCTION OF THE 30TH, 32ND, AND 33RD AVENUE STORM DRAIN AND
SANITARY SEWER AND SIDEWALK IMPROVEMENTS

3. The agreement is needed BECAUSE THE WORK CAN BE HANDLED MOST EXPEDITIOUSLY BY CONTRACT

4. Period of the agreement is from BOARD APPROVAL to JUNE 30, 2002

5. Anticipated cost is \$57,233.51 (SUFFIX 01-611127) (Fixed amount; Monthly rate; Not to exceed)

6. Remarks: CONTRACT \$1,555,022.87; CONTINGENCY \$38,277.13 (611127 \$10,388.53, 136409 \$27,888.60)
15% OVERHEAD \$95,598.00; TOTAL \$1,688,898.00

7. Appropriations are budgeted in 611127! 66030! 3860! NEW TOTAL \$989,611.47 9842 01
621100! 40249! 3860! \$3,300.00 (Index#) 3590 02 (Subobject)
136409! 53881! 3860! \$562,111.40 6610 03
NOTE: IF APPROPRIATIONS ARE INSUFFICIENT, ATTACH COMPLETED FORM AUD-74

Appropriations are available and will be encumbered. Contract No. 12619 Date 10/3/01
GARY A. KNUTSON, Auditor - Controller
By Abel J. Vieg Deputy.

Proposal reviewed and approved. It is recommended that the Board of Supervisors approve the agreement and authorize the
DIRECTOR OF PUBLIC WORKS to execute the same on behalf of the PUBLIC WORKS DEPARTMENT

(Agency) County Administrative Officer

Remarks: _____ (Analyst) By Carl Gentry Date 10/4/01

Agreement approved as to form. Date _____

Distribution:
Bd. of Supv. • White
Auditor-Controller • Blue
County Counsel • Croon
Co. Admin. Officer • Canary
Auditor-Controller • Pink
Originating Dept. • Goldonrod

*To Orig. Dept. if rejected.

State of California)
County of Santa Cruz) ss
I _____ ex-officio Clerk of the Board of Supervisors of the County of Santa Cruz.
State of California, do hereby certify that the foregoing request for approval of agreement was approved by
said Board of Supervisors as recommended by the County Administrative Officer by an order duly entered
in the minutes of said Board on _____ County Administrative Officer
_____ 19____ By _____ Deputy Clerk