



# County of Santa Cruz

0445

---

## PARKS, OPEN SPACE & CULTURAL SERVICES

979 17<sup>th</sup> AVENUE, SANTA CRUZ, CA 95062

(831) 454-7900 FAX: (831) 454-7940 TDD: (831) 454-7978

BARRY C. SAMUEL, DIRECTOR

June 11, 2002

AGENDA: JUNE 18, 2002

### BOARD OF SUPERVISORS

County of Santa Cruz

701 Ocean Street

Santa Cruz, CA 95060

SUBJECT: NORTH COAST BEACHES PROJECT PHASE I, SCOTT CREEK BEACH

Dear Members of the Board:

On December 4, 2001, your Board approved a contract amendment with Reber Construction to perform additional drainage work including the installation of an asphaltic concrete dyke along Highway One to direct road drainage to new overside drains.

From the time the design work for the drainage improvements was completed to the time permit revisions were issued for construction, the shift in the dynamics of Scott Creek resulted in additional field changes to the storm-drainage system. The field changes included extending the overside drains to match the water course of Scott Creek and to fabricate pipe outlets that would be resistant to clogging in the event the water course continues to change. It is anticipated that a more permanent solution to the highway drainage will need to be found in the future. This will inevitably involve working closely with Caltrans and County Planning on a drainage system that is both functional and visually acceptable.

Other improvements included more base rock to fill-in eroded areas close to the highway, safety improvements including grate covers for the overside drains, and additional road striping. Additional field work from the Point Reyes Bird Observatory Biologist was required to monitor construction activities adjacent to the Snowy Plover breeding area. The total cost of the field adjustments and monitoring services comes to \$20,655.58, for a new project construction total of \$752,175.04.

Final field inspections have been completed by the Resident Engineer and the Caltrans Field Office and have resulted in minor "punch list" work required to sign off on the project. The Planning Department will need to sign off on all the applicable permit conditions as well as

*The Mission of the Santa Cruz County Department of Parks, Open Space and Cultural Services is to provide safe, well designed and maintained parks and a wide variety of recreational and cultural opportunities for our diverse community*

BOARD OF SUPERVISORS  
NORTH COAST BEACHES PROJECT PHASE I, SCOTT CREEK BEACH  
JUNE 11, 2002


AGENDA: JUNE 18, 2002  
PAGE 2

approve the final As-Built Drawings before total project close-out. In the interim, the Parks Department will be returning to your Board in August with the necessary documents to close-out the contractor's construction contract, formally accept the project by your Board, and seek approval of grant-related documents in order to begin the reimbursement process.

Per the attached proposal and contract Amendment, funding for the additional improvements in the amount of \$20,655.58 is available from Proposition 12 funds within the State Park Bond Fund - index 194911.

It is therefore **RECOMMENDED** that your Board approve an Amendment to Agreement No. CO 02278 with Reber Construction Company, Inc. by increasing the cost by \$20,655.58 for those services described in the Contractor's cost proposal for a total not-to-exceed project cost of \$752,175.04, and authorize the Director of Parks, Open Space and Cultural Services to sign the Amendment to Agreement on behalf of the County.

Sincerely,



Barry C. Samuel  
Director

RECOMMENDED:



---

SUSAN A. MAURIELLO  
County Administrative Officer

BCS/ro/cms

Attachments:

Reber Construction Company, Inc. Amendment to Agreement CO 02278,  
Contractor's Cost Proposal, ADM-29

cc: Auditor-Controller • County Counsel • Risk Management • CAO • Parks • General  
Services • Contractor

0447

**COUNTY OF SANTA CRUZ  
REQUEST FOR APPROVAL OF AGREEMENT**

TO: Board of Supervisors  
County Administrative Office  
Auditor Controller

FROM: PARKS, OPEN SPACE & CULTURAL SERVICES (Department)

BY: [Signature] (Signature) 5/7/02 (Date)  
Signature certifies that appropriations/revenues are available

AGREEMENTTYPE (Check One)

Expenditure Agreement ☒

Revenue Agreement ☐

The Board of Supervisors is hereby requested to approve the attached agreement and authorize the execution of same.

1. Said agreement is between the COUNTY OF SANTA CRUZ (Department/Agency)  
and REBER CONSTRUCTION COMPANY, INC., P.O. BOX 273, Santa Cruz, CA 95061 (Name/Address)

2. The agreement will provide ADDITIONAL CONSTRUCTION SERVICES AS DESCRIBED IN THE CHANGE ORDER,  
FOR THE NORTH COAST BEACHES PHASE I, SCOTT CREEK BEACH

3. Period of the agreement is from MAY 21, 2002 to JUNE 30, 2002

4. Anticipated Cost is \$ 20,655.58 ☐ Fixed ☐ Monthly Rate ☐ Annual Rate ☒ Not to Exceed  
\$506,292.84 Contract + \$50,629 Contingency + \$116,086.41 Contract Amendment and  
Remarks: \$58,511.21 Contract Amendment + \$20,655.58 Contract Amendment = \$752,175.04 New Total

5. Detail: ☐ On Continuing Agreements List for FY - Page CC- - Contract No: 12278 OR ☐ 1<sup>st</sup> Time Agreement  
☐ Section II No Board letter required will be listed under Item 8 Change Order  
☐ Section III Board letter required  
☐ Section IV Revenue Agreement

6. Appropriations/Revenues are available and are budgeted in 194911 (Index) 6610 (Sub object)

NOTE: IF APPROPRIATIONS ARE INSUFFICIENT, ATTACHED COMPLETED AUD-74 OR AUD-60

Appropriations are available and will be encumbered.  
are not

Contract No: 12278

By: [Signature]  
Auditor Controller Deputy

Date: 06/04/02

Proposal and accounting detail reviewed and approved. It is recommended that the Board of Supervisors approve the agreement and authorize

THE DIRECTOR OF PARKS (Dept/Agency Head) to execute on behalf of the

COUNTY OF SANTA CRUZ

(Department/Agency)

Date: 6/7/02

By: [Signature]  
County Administrative Office

**Distribution:**

Board of Supervisors - white  
Auditor Controller - Canary  
Auditor-Controller - Pink  
Department - Gdd

State of California  
County of Santa Cruz

I [Signature] ex-officio Clerk of the Board of Supervisors of the County of Santa Cruz,  
State of California, do hereby certify that the foregoing request for approval of agreement was ap-  
proved by said Board of Supervisors as recommended by the County Administrative Office by an  
order duly entered in the minutes of said Board on 20

ADM - 29 (8/01)  
Title I, Section 300 Proc Man

BY: Deputy Clerk

AUDITOR-CONTROLLER USE ONLY

CO	Document No.	\$ JE Amount	Lines	H/TL	Keyed By	Date
TC110						
	Auditor Description	\$ Amount	Index	Sub object	User Code	

45

0448

**AMENDMENT TO AGREEMENT**

The parties hereto agree to amend that certain Agreement No. CO 02278, dated October 24, 2000, by and between the COUNTY OF SANTA CRUZ and REBER CONSTRUCTION COMPANY, INC., by increasing the project cost by **\$20,655.58** for a total project cost not to exceed: **\$752,175.04**, to pay for additional construction services required to complete the North Coast Beaches Phase I, **Scott Creek Beach Project** as described in Contractor's Cost Proposal.

All other provisions of said agreement shall remain the same.

DATED: May 7, 2002

**COUNTY OF SANTA CRUZ****REBER CONSTRUCTION COMPANY, INC**

By: \_\_\_\_\_

By: Alexine O. Reber

APPROVED AS TO INSURANCE:

Print Name Alexine O. ReberAddress: P.O. Box 273City/State: Santa Cruz, California 95061By: Janet McKinley 5-17-2002  
Risk Management

APPROVED AS TO FORM:

By: [Signature]  
County CounselAttachment: Contractor's **Cost Proposal**

DISTRIBUTION:

CAO, Parks, Auditor/Controller, County Counsel, Risk Management, Contractor

**REBER  
CONSTRUCTION CO., INC.  
Engineering Contractor**

April 30, 2002

County of Santa Cruz  
Parks, Open Spaces & Cultural Services  
Santa Cruz Ca 95062

ATTN: Mr. Bob Olson

RE: North County Beaches, Project #C002278

**ITEM #1:** Following, please find a time and material invoice for extra work at the above captioned project to extend down drains west to fabricated drainage canal flumes. Costs include all labor, equipment and material to install flumes with the appropriate anchor assemble.

- Material.....	\$ 8,361.00
- Labor.....	\$ 5,824.00
- Equipment.....	\$ 2,860.00
- Added Bond Expense @ 3.0%.....	\$ 511.35
<b>TOTAL for item #1. _____</b>	<b>\$17,556.35</b>
 2) - Carleton Eyster Biologist Fieldwork.....	\$ 3,300.00
- Added Bond Expense @ 3.0%.....	\$ 99.00
 3) - Additional Smping.....	\$ 1,146.00
- Add Bond Expense @ 3.0%.....	\$ 35.00
4) - Approximately 100 tons of additional baserock to widen west shoulder @ \$39.00 per ton.....	\$ 3,900.00
5) - Install two (2) yellow bollards at entry to Trex Boardwalk	\$ 400.00
6) - Install sign paddle for southern most drain clean out,,	\$ 300.00
7) - Install hatched stripes pattern at asphalt north of bus pad approximately 18' feet from north end of concrete.....	\$ 325.00
8) - Install blue stripe along back edge of bus pad .....	\$ 60.00
9) - Install removable gate to cover inlet to over-side drains #2 and #3 @ \$400.00 each,.....	\$ 800.00
 <b>TOTAL INVOICE.....</b>	<b>\$27,921.35</b>
 <b>LESS \$7,265.77 TO ITEM #17 "EXTRA WORK" ON CONTACT</b>	<b>- 7,265.77</b>
 <b>TOTAL CHANGE ORDER.....</b>	<b>\$20,655.58</b>

**45**